

#	Activity ID	Activity Name	Orig Duration (Work Days)	Remaining Duration	Scheduled Start	Actual or Expected Start	Scheduled Finish	Actual or Expected Finish	CLV - Responsibility		2025					2026				2027			
											Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	
1	Concourse Low Voltage - Schedule Update 2/6/25			447	402	Dec-18-24 A	Dec-18-24	Sep-07-26	Oct-15-25														
2	MILESTONES & SUMMARIES			288	288	Jul-18-25		Sep-07-26															
3	Contractual Milestones			60	60	Jul-09-26		Sep-07-26															
4	MILE-30	Contract Substantial Completion	0	0			Jul-09-26*		General											Jul-09-26* ♦ Contract Substantial Comple			
5	MILE-40	Contract Physical Completion	0	0			Sep-07-26*		General											Sep-07-26* ♦ Contract Physical Comp			
6	Key Milestones			288	288	Jul-18-25		Sep-07-26															
7	MILE-65	Cutovers Begin	0	0			Jul-18-25		General											Jul-18-25 ♦ Cutovers Begin			
8	MILE-50	Concourse B Turnover	0	0			Jan-28-26		General											Jan-28-26 ♦ Concourse B Turnover			
9	MILE-55	Concourse C Turnover	0	0			May-18-26		General											May-18-26 ♦ Concourse C Turnover			
10	MILE-60	Concourse D Turnover	0	0			Jun-17-26		General											Jun-17-26 ♦ Concourse D Turnover			
11	MILE-25	Forecasted Substantial Completion	0	0			Jul-09-26		General											Jul-09-26 ♦ Forecasted Substantial Con			
12	MILE-35	Forecasted Physical Completion	0	0			Sep-07-26		General											Sep-07-26 ♦ Forecasted Physical Co			
13	SUBMITTALS & MATERIAL PROCUREMENT			228	182	Dec-18-24 A	Dec-18-24	Oct-22-25	Oct-15-25														
14	Doors, Frames, Hardware			82	80	Feb-04-25 A	Feb-04-25	May-29-25	Feb-17-25														
15	HM Doors/Frames/Hardware			82	80	Feb-04-25 A	Feb-04-25	May-29-25	Feb-17-25														
16	PROC.1035	Prepare Submittals/Shops - HM Doors/Frames/Hrdwr	10	8	Feb-04-25 A	Feb-04-25	Feb-17-25	Feb-17-25	BP01-Select Demo, Carpentry											Prepare Submittals/Shops - HM Doors/Frames/Hrdwr			
17	PROC.1055	Mort Review Submittals/Shops - HM Doors/Frames/Hrdwr	2	2	Feb-18-25		Feb-19-25		Mortenson											Mort Review Submittals/Shops - HM Doors/Frames/Hrdwr			
18	PROC.2005	Design/POS Review - HM Doors/Frames/Hrdwr	15	15	Feb-20-25		Mar-12-25		Port of Seattle											Design/POS Review - HM Doors/Frames/Hrdwr			
19	PROC.1190	Fabricate - HM Door Frames (c)	35	35	Mar-13-25		Apr-30-25		BP01-Select Demo, Carpentry											Fabricate - HM Door Frames (c)			
20	PROC.1265	Fabricate - HM Doors & Hrdwr (c)	55	55	Mar-13-25		May-29-25		BP01-Select Demo, Carpentry											Fabricate - HM Doors & Hrdwr (c)			
21	PROC.1845	Deliver to Storage/Site - HM Door Frames	5	5	May-01-25		May-07-25		BP01-Select Demo, Carpentry											Deliver to Storage/Site - HM Door Frames			
22	PROC.1855	Deliver to Storage/Site - HM Doors & Hrdwr	5	5	May-22-25		May-29-25		BP01-Select Demo, Carpentry											Deliver to Storage/Site - HM Doors & Hrdwr			
23	Concrete			82	50	Dec-19-24 A	Dec-19-24	Apr-16-25	Feb-12-25														
24	A4730	Execute P/O - Rebar	15	5	Dec-19-24 A	Dec-19-24	Feb-17-25	Feb-07-25	Mortenson											Execute P/O - Rebar			
25	A4890	RFI Forthcoming: Equipment Pad Coordination	5	5	Feb-03-25 A	Feb-03-25	Feb-12-25	Feb-12-25	Mortenson											RFI Forthcoming: Equipment Pad Coordination			
26	A4480	Prepare Submittals/Shops - Rebar	10	10	Feb-18-25		Mar-03-25		BP01-Select Demo, Carpentry											Prepare Submittals/Shops - Rebar			
27	A4490	Mort Review Submittals/Shops - Rebar	2	2	Mar-04-25		Mar-05-25		Mortenson											Mort Review Submittals/Shops - Rebar			
28	A4500	Design/POS Review & Approve - Rebar	15	15	Mar-06-25		Mar-26-25		Port of Seattle											Design/POS Review & Approve - Rebar			
29	A4510	Fabricate - Rebar	15	15	Mar-27-25		Apr-16-25		BP01-Select Demo, Carpentry											Fabricate - Rebar			
30	A4520	Deliver to Storage/Site - Rebar (1st Batch)	5	5	Apr-10-25		Apr-16-25		BP01-Select Demo, Carpentry											Deliver to Storage/Site - Rebar (1st Batch)			
31	Mechanical			133	91	Dec-18-24 A	Dec-18-24	Jun-13-25	Apr-04-25														
32	Fan Coil Units			84	42	Dec-18-24 A	Dec-18-24	Apr-04-25	Apr-04-25														
33	A4220	Design/POS Review & Approve - FCU	15	1	Dec-18-24 A	Dec-18-24	Feb-06-25	Feb-06-25	Port of Seattle											Design/POS Review & Approve - FCU			
34	A4230	Release & Fabricate - FCU	50	42	Jan-27-25 A	Jan-27-25	Apr-04-25	Apr-04-25	BP03-Holmberg											Release & Fabricate - FCU			
35	A4260	Deliver to Storage/Site - FCU	5	5	Mar-31-25		Apr-04-25		BP03-Holmberg											Deliver to Storage/Site - FCU			
36	Fire Smoke Dampers (Deferred Submittal)			51	41	Dec-18-24 A	Dec-18-24	Apr-03-25	Feb-06-25														
37	A4290	Design/POS Review & Approve - Fire Smoke Dampers	25	1	Dec-18-24 A	Dec-18-24	Feb-06-25	Feb-10-25A	Port of Seattle											Design/POS Review & Approve - Fire Smoke Dampers			
38	A4300	Release & Fabricate - Fire Smoke Dampers	40	40	Feb-07-25		Apr-03-25		BP03-Holmberg											Release & Fabricate - Fire Smoke Dampers			
39	A4310	Deliver to Storage/Site - Fire Smoke Dampers	5	5	Mar-28-25		Apr-03-25		BP03-Holmberg											Deliver to Storage/Site - Fire Smoke Dampers			
40	Siemens Control Valve			75	67	Jan-27-25 A	Jan-27-25	May-09-25	Feb-14-25														
41	A4320	Prepare Submittals/Shops - Siemens Control Valve	15	7	Jan-27-25 A	Jan-27-25	Feb-14-25	Feb-14-25	BP03-Holmberg											Prepare Submittals/Shops - Siemens Control Valve			
42	A4330	Mort Review Submittals/Shops - Siemens Control Valve	5	5	Feb-17-25		Feb-21-25		Mortenson											Mort Review Submittals/Shops - Siemens Control Valve			
43	A4340	Design/POS Review & Approve - Siemens Control Valve	15	15	Feb-24-25		Mar-14-25		Port of Seattle											Design/POS Review & Approve - Siemens Control Valve			
44	A4350	Fabricate - Siemens Control Valve	35	35	Mar-17-25		May-02-25		BP03-Holmberg											Fabricate - Siemens Control Valve			
45	A4360	Deliver to Storage/Site - Siemens Control Valve	5	5	May-05-25		May-09-25		BP03-Holmberg											Deliver to Storage/Site - Siemens Control Valve			
46	Fire Sprinkler Calcs (Deferred Submittal)			55	55	Mar-06-25		May-21-25															
47	A4370	Prepare Submittals - Fire Sprinkler Calcs & Drawings	15	15	Mar-06-25		Mar-26-25		BP03-Holmberg											Prepare Submittals - Fire Sprinkler Calcs & Drawings			
48	A4380	Mort Review Calcs & Drawings - Fire Sprinkler Calcs & Drawings	15	15	Mar-27-25		Apr-16-25		Mortenson											Mort Review Calcs & Drawings - Fire Sprinkler Calcs & Dra			
49	A4390	Design/POS Review & Approve - Fire Sprinkler Calcs & Drawings	25	25	Apr-17-25		May-21-25		Port of Seattle											Design/POS Review & Approve - Fire Sprinkler Calcs & D			
50	Ductwork			90	90	Feb-07-25		Jun-13-25															
51	A4770	Routing Investigation - Ductwork	20	20	Feb-07-25		Mar-06-25		BP03-Holmberg											Routing Investigation - Ductwork			
52	A4530	Prepare Submittals/Shops - Ductwork	15	15	Mar-07-25		Mar-27-25		BP03-Holmberg											Prepare Submittals/Shops - Ductwork			
53	A4540	Mort Review Submittals/Shops - Ductwork	15	15	Mar-28-25		Apr-17-25		Mortenson											Mort Review Submittals/Shops - Ductwork			
54	A4550	Design/POS Review & Approve - Ductwork	15	15	Apr-18-25		May-08-25		Port of Seattle											Design/POS Review & Approve - Ductwork			
55	A4560	Release & Fabricate - Ductwork	20	20	May-09-25		Jun-06-25		BP03-Holmberg											Release & Fabricate - Ductwork			
56	A4570	Deliver to Storage/Site - Ductwork	5	5	Jun-09-25		Jun-13-25		BP03-Holmberg											Deliver to Storage/Site - Ductwork			

#	Activity ID	Activity Name	Orig Duration (Work Days)	Remaining Duration	Scheduled Start	Actual or Expected Start	Scheduled Finish	Actual or Expected Finish	CLV - Responsibility	4	2025				2026				2027		
											Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
57	Electrical			228	182	Dec-18-24 A	Dec-18-24	Oct-22-25	Oct-15-25												
58	Panelboard			159	114	Dec-18-24 A	Dec-18-24	Jul-18-25	Jul-17-25												
59	PROC.230	Release & Fabricate - Panelboard Interiors (From Eaton Auburn Plant) (c)	147	114	Dec-18-24 A	Dec-18-24	Jul-17-25	Jul-17-25	ECCM-EC												
60	PROC.280	Deliver to Local Storage or Site - Panelboards	0	0	Jul-18-25		Jul-18-25		ECCM-EC												
61	Main Distribution Panels Concourse D			210	182	Dec-18-24 A	Dec-18-24	Oct-22-25	Oct-15-25												
62	PROC.1985	Release & Fabricate - Main Distribution Panels Concourse D (c)	210	177	Dec-18-24 A	Dec-18-24	Oct-15-25	Oct-15-25	ECCM-EC												
63	PROC.1995	Deliver to Local Storage or Site - Main Distribution Panels Concourse D	5	5	Oct-16-25		Oct-22-25		ECCM-EC												
64	Transformers			105	81	Dec-18-24 A	Dec-18-24	May-30-25	May-22-25												
65	PROC.250	Release & Fabricate - Transformers	100	76	Dec-18-24 A	Dec-18-24	May-22-25	May-22-25	ECCM-EC												
66	PROC.270	Deliver to Local Storage or Site - Transformers	5	5	May-23-25		May-30-25		ECCM-EC												
67	Seismic Anchorage & Bracing (Deferred Submittal)			25	13	Jan-21-25 A	Jan-21-25	Feb-24-25	Feb-24-25												
68	A4690	Design/POS Review & Approve - Seismic Anchorage & Bracing (RR1)	25	13	Jan-21-25 A	Jan-21-25	Feb-24-25	Feb-24-25	Port of Seattle												
69	Light Fixtures			58	48	Jan-28-25 A	Jan-28-25	Apr-14-25	Feb-17-25												
70	PROC.200	Design/POS Review & Approve - Light Fixtures	15	8	Jan-28-25 A	Jan-28-25	Feb-17-25	Feb-17-25	Design Team												
71	PROC.240	Release & Fabricate - Light Fixtures	35	35	Feb-18-25		Apr-07-25		ECCM-EC												
72	PROC.260	Deliver to Local Storage or Site - Light Fixtures - Sect 122 & 123	5	5	Apr-08-25		Apr-14-25		ECCM-EC												
73	Fire Alarm (Deferred Submittal)			66	47	Jan-09-25 A	Jan-09-25	Apr-11-25	Feb-28-25												
74	A4580	Prepare Submittals - Fire Alarm	15	17	Jan-09-25 A	Jan-09-25	Feb-28-25	Feb-28-25	ECCM-EC												
75	A4590	Mort Review Calcs & Drawings - Fire Alarm	5	5	Mar-03-25		Mar-07-25		Mortenson												
76	A4600	Design/POS Review & Approve - Fire Alarm	25	25	Mar-10-25		Apr-11-25		Port of Seattle												
77	Firestopping (Deferred Submittal)			47	37	Jan-30-25 A	Jan-30-25	Mar-28-25	Feb-19-25												
78	A4640	Prepare Submittals - Fire Stopping	15	10	Jan-30-25 A	Jan-30-25	Feb-19-25	Feb-19-25	Mortenson												
79	A4650	Mort Review Submittals - Fire Stopping	2	2	Feb-20-25		Feb-21-25		Mortenson												
80	A4660	Design/POS Review & Approve - Fire Stopping	25	25	Feb-24-25		Mar-28-25		Port of Seattle												
81	Painting			22	12	Jan-23-25 A	Jan-23-25	Feb-21-25	Feb-14-25												
82	A4870	Buyout Exterior Conduit Painting Scope	5	7	Jan-23-25 A	Jan-23-25	Feb-14-25	Feb-14-25	Mortenson												
83	A4880	Mobilize Exterior Conduit Painter	5	5	Feb-17-25		Feb-21-25		BP02-Framing, Drywall, Paint												
84	CONSTRUCTION			356	346	Jan-21-25 A	Jan-21-25	Jun-17-26	Feb-13-25												
85	Sector 122 and 123 - Baggage Lvl - Concourse B			148	140	Jan-21-25 A	Jan-21-25	Oct-13-25	Feb-13-25												
86	Enabling Works (Day)			64	64	Feb-12-25		Jun-04-25													
87	B-122/123-45	Core Drill for Comm - RM 3138 R	1	1	Feb-12-25*		Feb-12-25		BP01-Select Demo, Carpentry												
88	A4760	Scan Floor for Concrete Repair - Sect 123 Rm# B-3194-R & B-3159-R	2	2	May-28-25*		May-29-25		BP01-Select Demo, Carpentry												
89	B-122/123-50	Sawcut, Demo, Repair Existing Concrete - Sect 122 & 123 Rm# B-3159-R	3	3	Jun-02-25		Jun-04-25		BP01-Select Demo, Carpentry												
90	A4620	Sawcut, Demo, Repair Existing Concrete - Sect 123 Rm# B-3194-R	3	3	Jun-02-25		Jun-04-25		BP01-Select Demo, Carpentry												
91	Enabling Works (Night)			5	5	Mar-24-25		Mar-31-25													
92	B-122/123-90	Preparatory Work - Sect 123 Rm 3240A-C	3	3	Mar-24-25		Mar-26-25		Mortenson												
93	B-122/123-95	Remove Ceiling Tiles - Sect 123 Rm 3240A-C	3	3	Mar-26-25		Mar-31-25		BP01-Select Demo, Carpentry												
94	Electrical Preliminary Work (Day)			19	11	Jan-21-25 A	Jan-21-25	Feb-25-25	Feb-13-25												
95	General Demolition			15	7	Jan-21-25 A	Jan-21-25	Feb-18-25	Feb-06-25												
96	A4840	Complete Demo for B-3138-R Branch Circuits/Conduits-2	2	1	Jan-21-25 A	Jan-21-25	Feb-06-25	Feb-06-25	ECCM-EC												
97	A4850	Demo Obsolete Circuits / Conduits in E Room (B-3064-R)	4	4	Feb-10-25		Feb-13-25		ECCM-EC												
98	A4831	Remove Old Panel DP-5 Feeder	2	2	Feb-17-25		Feb-18-25		ECCM-EC												
99	General Rough-In / Prep Work			18	11	Jan-23-25 A	Jan-23-25	Feb-25-25	Feb-13-25												
100	B-122/123-75	B-3138-R & B-3194-R Comm Raceway Rough-in 90% (excl CB002)	12	5	Jan-23-25 A	Jan-23-25	Feb-13-25	Feb-13-25	ECCM-EC												
101	B-122/123-60	B204 (B3-P2-35I-1) Single Raceway Installation 90%	4	5	Jan-28-25 A	Jan-28-25	Feb-13-25	Feb-13-25	ECCM-EC												
102	B-122/123-70	Old B2-P2-27G to New B2-P2-27G Enclosure Rough-in - Sect 122 & 123	2	2	Feb-10-25		Feb-11-25		ECCM-EC												
103	B-122/123-85	Prep & Mount Feeder Loop J-Box @ B2-D2-31G	1	1	Feb-12-25		Feb-12-25		ECCM-EC												
104	A4820	Tie in Old DP-5 Panel to New Feeder (Shutdown Required)	1	1	Feb-13-25		Feb-13-25		ECCM-EC												
105	A4800	Paint DP-5 Exterior Conduit	2	2	Feb-24-25*		Feb-25-25		BP02-Framing, Drywall, Paint												
106	Electrical Preliminary Work (Night)			14	14	Apr-21-25		May-13-25													
107	General Rough-In / Prep Work			4	4	Apr-21-25		Apr-24-25													
108	B-122/123-105	CB002 Comm Raceway Rough-in	3	3	Apr-21-25		Apr-23-25		ECCM-EC												
109	B-122/123-110	B2-P2-24F-3 Reroute Circuits & Demo	1	1	Apr-24-25		Apr-24-25		ECCM-EC												
110	Feeder Replacements			8	8	Apr-30-25		May-13-25													
111	B-122/123-115	B213 (B3-P2-G.6/31-1) Replace Feeder Wiring	2	2	Apr-30-25		May-01-25		ECCM-EC												
112	B-122/123-120	B214 (B3-P2-G.6/31-2) Replace Feeder Wiring	1	1	May-05-25		May-05-25		ECCM-EC												

#	Activity ID	Activity Name	Orig Duration (Work Days)	Remaining Duration	Scheduled Start	Actual or Expected Start	Scheduled Finish	Actual or Expected Finish	CLV - Responsibility		2025					2026				2027		
											Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
113	B-122/123-125	B215 (B3-P2-31/G-1) Replace Feeder Wiring	1	1	May-06-25		May-06-25		ECCM-EC													
114	B-122/123-130	B402 (B2-L4-24F) Replace Feeder Wiring	1	1	May-07-25		May-07-25		ECCM-EC													
115	B-122/123-135	B208 (B2-P2-27G) Replace Feeder Wiring	1	1	May-08-25		May-08-25		ECCM-EC													
116	B-122/123-140	B209 (B2-P2-24F-1) Replace Feeder Wiring	1	1	May-12-25		May-12-25		ECCM-EC													
117	B-122/123-145	B210 (B2-P2-24F-2) Replace Feeder Wiring	1	1	May-13-25		May-13-25		ECCM-EC													
118	Arch Rough-In & Finishes		20	20	Jun-05-25		Jul-09-25															
119	B-122/123-150	Remove Doors & Dr. Frames - Sect 122 & 123	3	3	Jun-05-25		Jun-10-25		BP01-Select Demo, Carpentry													
120	B-122/123-155	Install Door Frame - Sect 122 & 123 B3194R	1	1	Jun-11-25		Jun-11-25		BP02-Framing, Drywall, Paint													
121	A4630	Frame Walls - Sect 122 & 123 B3194R	2	2	Jun-11-25		Jun-12-25		BP02-Framing, Drywall, Paint													
122	B-122/123-160	HTF Walls - Sect 122 & 123	4	4	Jun-16-25		Jun-19-25		BP02-Framing, Drywall, Paint													
123	B-122/123-165	Install Doors & Hardware - Sect 122 & 123 MT3064B / MT3138B	5	5	Jun-19-25		Jun-26-25		BP02-Framing, Drywall, Paint													
124	B-122/123-170	Prime & Paint - Sect 122 & 123	3	3	Jun-30-25		Jul-02-25		BP02-Framing, Drywall, Paint													
125	B-122/123-175	Install Ceiling Grid & Tiles - Sect 122 & 123	4	4	Jul-03-25		Jul-09-25		BP02-Framing, Drywall, Paint													
126	Electrical Cutovers		36	36	Jul-21-25		Sep-22-25															
127	B-122/123-180	Cutovers: Panel B2-L4-24F_Rm# B3138R	4	4	Jul-21-25		Jul-24-25		ECCM-EC													
128	B-122/123-185	Cutovers: Panel B2-P2-24F-1_Rm# B3138R	4	4	Jul-28-25		Jul-31-25		ECCM-EC													
129	B-122/123-190	Cutovers: Panel B2-P2-24F-2_Rm# B3138R	4	4	Aug-04-25		Aug-07-25		ECCM-EC													
130	B-122/123-195	Cutovers: Panel B2-P4-24F_Rm# B3138R	4	4	Aug-11-25		Aug-14-25		ECCM-EC													
131	B-122/123-200	Cutovers: Panel B2-P2-27G_Rm# B3140R	4	4	Aug-18-25		Aug-21-25		ECCM-EC													
132	B-122/123-205	Cutovers: Panel B2-D2-31G_Rm# B3159R	4	4	Aug-25-25		Aug-28-25		ECCM-EC													
133	B-122/123-210	Cutovers: Panel B2-P2-34F_Rm# B3179A	4	4	Sep-02-25		Sep-08-25		ECCM-EC													
134	B-122/123-215	Cutovers: Panel B2-D2-38G_Rm# B3194	4	4	Sep-09-25		Sep-15-25		ECCM-EC													
135	B-122/123-220	Cutovers: Panel B2-D4-24C-1_(DP-5)_Rm# Outside B3132R	4	4	Sep-16-25		Sep-22-25		ECCM-EC													
136	Closeout		12	12	Sep-23-25		Oct-13-25															
137	B-122/123-225	Completion List - Sect 122 & 123	8	8	Sep-23-25		Oct-06-25		Mortenson													
138	B-122/123-230	Turnover Inspections - Sect 122 & 123	4	4	Oct-07-25		Oct-13-25		Mortenson													
139	Sector 121 - Baggage Lvl - Concourse B		226	226	Feb-10-25		Dec-30-25															
140	Enabling Works (Day)		53	53	Feb-10-25		Apr-23-25															
141	B-121-10	Preparatory Work - Sect 121	8	8	Feb-10-25*		Feb-24-25		Mortenson													
142	B-121-20	Remove Ceiling Tiles - Sect 121	3	3	Feb-18-25		Feb-24-25		Mortenson													
143	B-121-30	Plumbing Demo & Extend 6" ORL - Sect 121	6	6	Feb-24-25		Mar-04-25		BP03-Holmberg													
144	B-121-15	FRP Housekeeping Pad - Sect 121	4	4	Apr-17-25		Apr-23-25		BP01-Select Demo, Carpentry													
145	Enabling Works (Night)		6	6	Apr-01-25		Apr-09-25															
146	B-121-140	Remove Ceiling Tiles - Sect 121 - Nights	3	3	Apr-01-25		Apr-03-25		BP01-Select Demo, Carpentry													
147	B-121-150	Core Drill - Sect 121 - Nights	3	3	Apr-07-25		Apr-09-25		BP01-Select Demo, Carpentry													
148	Electrical Preliminary Work (Day)		61	61	Feb-13-25		Jun-02-25															
149	General Demolition		4	4	Feb-13-25		Feb-19-25															
150	B-121-35	B-3064-R Demo / Prep Walls for Panel Enclosures	2	2	Feb-13-25		Feb-17-25		ECCM-EC													
151	B-121-40	B2-E3-12E-1 & B2-ETXZ-12E-1 (Demo)	1	1	Feb-18-25		Feb-18-25		ECCM-EC													
152	B-121-45	B2-P2-EM_POLICE & B2-TX-10G-2KVA (Demo)	1	1	Feb-19-25		Feb-19-25		ECCM-EC													
153	Rough-In & Prep Work		60	60	Feb-17-25		Jun-02-25															
154	B-121-50	Construct Floor Racks for B2-E4-12E & B2-P2-12F (B-3064-R)	3	3	Feb-17-25		Feb-19-25		ECCM-EC													
155	B-121-55	Hanger / Rack Installation B-3064-R	5	5	Feb-20-25		Feb-27-25		ECCM-EC													
156	B-121-60	Hanger / Rack Installation B-3084-R	5	5	Feb-27-25		Mar-06-25		ECCM-EC													
157	B-121-65	B226 (B2-P2-5F) Single Raceway Installation 100% to Enclosure	8	8	Mar-10-25		Mar-20-25		ECCM-EC													
158	B-121-70	B400 (B2-P2-17D-1) Single Raceway Installation 100%	1	1	Mar-17-25		Mar-17-25		ECCM-EC													
159	B-121-75	B222, B223, B228, B409 Raceway Install B-3064-R	6	6	Mar-17-25		Mar-25-25		ECCM-EC													
160	B-121-80	Prep JBOX 12E Cutover (B-3064-R)	1	1	Mar-18-25		Mar-18-25		ECCM-EC													
161	B-121-90	B-3064-R Mount Panel Enclosures	1	1	Mar-25-25		Mar-25-25		ECCM-EC													
162	B-121-95	B222, B223, B228, B409 Raceway Install B-3084-R	7	7	Mar-25-25		Apr-03-25		ECCM-EC													
163	B-121-100	B-3064-R Comm Rough-In	2	2	Mar-31-25		Apr-01-25		ECCM-EC													
164	B-121-105	B226 (B2-P2-5F) Wiring Installation to Enclosure	1	1	Apr-02-25		Apr-02-25		ECCM-EC													
165	A4750	Install Xfmr - B2-TXY-17-D1	1	1	Jun-02-25		Jun-02-25		ECCM-EC													
166	Panel Cutover Prep Work		9	9	Apr-02-25		Apr-16-25															
167	B-121-115	Install Branch Raceway from Existing Panel F to New Enclosure B2-P2-17D-1	2	2	Apr-02-25		Apr-03-25		ECCM-EC													
168	B-121-110	Install Branch Raceways from Existing Panel to New Panel Enclosures B-3064-R	4	4	Apr-02-25		Apr-08-25		ECCM-EC													
169	B-121-120	Install Branch Raceway from Existing B2-P2-5F to New Enclosure	2	2	Apr-08-25		Apr-09-25		ECCM-EC													

#	Activity ID	Activity Name	Orig Duration (Work Days)	Remaining Duration	Scheduled Start	Actual or Expected Start	Scheduled Finish	Actual or Expected Finish	CLV - Responsibility		2025					2026				2027		
											Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
170	B-121-130	Install Branch Wiring from Existing Panel F to New Enclosure B2-P2-17D-1	1	1	Apr-10-25		Apr-10-25		ECCM-EC													
171	B-121-135	Install Branch Wiring from Existing B2-P2-5F to New Enclosure	1	1	Apr-10-25		Apr-10-25		ECCM-EC													
172	B-121-125	Install Branch Wiring from Existing - New Panel Enclosures B-3064-R	3	3	Apr-10-25		Apr-15-25		ECCM-EC													
173	B-121-145	Add Temp JBOX/ Gutter to B2-D2-17G for New Feeder Loops	1	1	Apr-16-25		Apr-16-25		ECCM-EC													
174	Electrical Preliminary Work (Night)		38	38	Mar-20-25		May-27-25															
175	J-Box Cutover		1	1	Mar-20-25		Mar-20-25															
176	B-121-85	Shutdown / Cutover JBOX 12E (B-3064-R)	1	1	Mar-20-25		Mar-20-25*		ECCM-EC													
177	General Rough-In / Prep Work		3	3	Apr-28-25		Apr-30-25															
178	B-121-155	B222, B223, B228, B409 Raceway & Rack Install Between E Rooms	3	3	Apr-28-25		Apr-30-25		ECCM-EC													
179	Feeder Replacements		7	7	May-14-25		May-27-25															
180	B-121-160	B227 (B2-P2-5F-1) Replace Feeder Wiring	1	1	May-14-25		May-14-25		ECCM-EC													
181	B-121-165	B230 (B3-P2-18-1.9-1) Replace Feeder Wiring	2	2	May-15-25		May-19-25		ECCM-EC													
182	B-121-170	B231 (B3-P2-8.9/18-1) Replace Feeder Wiring	1	1	May-20-25		May-20-25		ECCM-EC													
183	B-121-175	B232 (B3-P2-21G-1) Replace Feeder Wiring	1	1	May-21-25		May-21-25		ECCM-EC													
184	B-121-180	B233 (B3-P2-H14-1) Replace Feeder Wiring	1	1	May-22-25		May-22-25		ECCM-EC													
185	B-121-185	B234 (B3-P2-18D-1) Replace Feeder Wiring	1	1	May-27-25		May-27-25		ECCM-EC													
186	Arch Rough-In & Finishes		22	22	Jun-10-25		Jul-16-25															
187	B-121-190	Remove Doors & Dr. Frames - Sect 121	3	3	Jun-10-25		Jun-12-25		BP01-Select Demo, Carpentry													
188	B-121-195	Install Door Frame, Frame Walls - Sect 121	3	3	Jun-16-25		Jun-18-25		BP02-Framing, Drywall, Paint													
189	B-121-200	HTF Walls - Sect 121	5	5	Jun-19-25		Jun-26-25		BP02-Framing, Drywall, Paint													
190	B-121-205	Paint Walls - Sect 121	3	3	Jun-30-25		Jul-02-25		BP02-Framing, Drywall, Paint													
191	B-121-210	Install Ceiling Grid & Tiles - Sect 121	4	4	Jul-03-25		Jul-09-25		BP02-Framing, Drywall, Paint													
192	B-121-215	Install Doors & Hardware - Sect 121	4	4	Jul-10-25		Jul-16-25		BP02-Framing, Drywall, Paint													
193	Electrical Cutovers		36	36	Sep-22-25		Nov-20-25															
194	B-121-220	Cutover: Panel B2-P2-5F_Rm# B3033R	4	4	Sep-22-25		Sep-25-25		ECCM-EC													
195	B-121-225	Cutover: Panel B2-E4-12E_Rm# B3064R	4	4	Sep-29-25		Oct-02-25		ECCM-EC													
196	B-121-230	Cutover: Panel B2-L4-12E_Rm# B3064R	4	4	Oct-06-25		Oct-09-25		ECCM-EC													
197	B-121-235	Cutover: Panel B2-P2-12E-1_Rm# B3064R	4	4	Oct-13-25		Oct-16-25		ECCM-EC													
198	B-121-240	Cutover: Panel B2-P2-12E-2_Rm# B3064R	4	4	Oct-20-25		Oct-23-25		ECCM-EC													
199	B-121-245	Cutover: Panel B2-P2-12E-3_Rm# B3064R	4	4	Oct-27-25		Oct-30-25		ECCM-EC													
200	B-121-250	Cutover: Panel B2-P2-12F_Rm# Hallway Outside B3069R	4	4	Nov-03-25		Nov-06-25		ECCM-EC													
201	B-121-255	Cutover: Panel B2-D2-17G_Rm# B3084R	4	4	Nov-10-25		Nov-13-25		ECCM-EC													
202	B-121-260	Install: Panel B2-TXY-17D-1_Rm# B3083R	4	4	Nov-10-25		Nov-13-25		ECCM-EC													
203	B-121-265	Cutover: Panel B2-P2-17D-1_(F)_Rm# End of Hallway Outside B3068R	4	4	Nov-17-25		Nov-20-25		ECCM-EC													
204	Closeout		20	20	Nov-24-25		Dec-30-25															
205	B-121-270	Closeout - Sect 121	8	8	Nov-24-25		Dec-08-25		Mortenson													
206	B-121-275	Completion List - Sect 121	8	8	Dec-09-25		Dec-22-25		Mortenson													
207	B-121-280	Turnover Inspections - Sect 121	4	4	Dec-23-25		Dec-30-25		Mortenson													
208	Sector 114 - STS Lvl - Concourse B		169	169	Mar-31-25		Jan-28-26															
209	Enabling Work (Night)		10	10	Mar-31-25		Apr-15-25															
210	B-114-10	Preparatory Work - Sect 114	5	5	Mar-31-25		Apr-07-25		Mortenson													
211	B-114-15	POS Metal Ceiling Removal at Escalators - Sect 114	4	4	Apr-07-25		Apr-10-25		Port of Seattle													
212	B-114-20	Core Drill - Sect 114	2	2	Apr-14-25		Apr-15-25		BP01-Select Demo, Carpentry													
213	Electrical Preliminary Work (Night)		24	24	Apr-16-25		May-28-25															
214	B-114-25	Comm Rough-in - B1-E4-G53	2	2	Apr-16-25		Apr-17-25		ECCM-EC													
215	B-114-30	Feeder Wire Replacement - B1-E4-G53	1	1	May-28-25		May-28-25		ECCM-EC													
216	Arch Rough-In & Finishes		20	20	Jun-16-25		Jul-17-25															
217	B-114-35	Remove Doors & Dr. Frames - Sect 114	2	2	Jun-16-25		Jun-17-25		BP01-Select Demo, Carpentry													
218	B-114-40	Install Door Frame, Frame Walls - Sect 114	3	3	Jun-18-25		Jun-23-25		BP02-Framing, Drywall, Paint													
219	B-114-45	HTF Walls - Sect 114	5	5	Jun-26-25		Jul-03-25		BP02-Framing, Drywall, Paint													
220	B-114-50	Paint Walls - Sect 114	2	2	Jul-07-25		Jul-08-25		BP02-Framing, Drywall, Paint													
221	B-114-55	Install Doors & Hardware - Sect 114	2	2	Jul-16-25		Jul-17-25		BP01-Select Demo, Carpentry													
222	Electrical Cutovers		4	4	Nov-24-25		Dec-01-25															
223	B-114-60	Cutover: Panel B1-E4-G53_Rm# B1112TR	4	4	Nov-24-25		Dec-01-25		ECCM-EC													
224	Closeout		15	15	Dec-31-25		Jan-28-26															
225	B-114-65	Closeout - Sect 114	5	5	Dec-31-25		Jan-08-26		Mortenson													
226	B-114-70	Completion List - Sect 114	6	6	Jan-12-26		Jan-21-26		Mortenson													

#	Activity ID	Activity Name	Orig Duration (Work Days)	Remaining Duration	Scheduled Start	Actual or Expected Start	Scheduled Finish	Actual or Expected Finish	CLV - Responsibility		2025					2026				2027		
											Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
227	B-114-75	Turnover Inspections - Sect 114	4	4	Jan-22-26		Jan-28-26		Mortenson													
228	Sector 221 - Baggage Lvl - Concourse C		168	168	Apr-08-25		Feb-04-26															
229	Prep Work & Demo		15	15	Apr-08-25		May-01-25															
230	C-221-10	Preparatory Work - Sect 221	5	5	Apr-08-25		Apr-15-25		Mortenson													
231	C-221-15	Sawcut, Demo, Repair Existing Concrete - Sect 221	5	5	Apr-15-25		Apr-22-25		BP01-Select Demo, Carpentry													
232	C-221-20	Remove Ceiling Tiles - Sect 221	4	4	Apr-22-25		Apr-28-25		BP01-Select Demo, Carpentry													
233	C-221-25	Core Drill - Sect 221	3	3	Apr-29-25		May-01-25		BP01-Select Demo, Carpentry													
234	Electrical Rough-In		11	11	May-29-25		Jun-17-25															
235	C-221-30	Install Supports & Pathway: Panel C2-L4-9C-1_Rm# C3026R	3	3	May-29-25		Jun-03-25		ECCM-EC													
236	C-221-35	Comm Rough-In: Panel C-3008-R_Rm# C3008R	3	3	Jun-04-25		Jun-09-25		ECCM-EC													
237	C-221-40	Install Supports & Pathway: Panel C2-D2-7C-1_Rm# C3008R	3	3	Jun-04-25		Jun-09-25		ECCM-EC													
238	C-221-45	Install Supports & Pathway: Panel C2-P2-9C-1_Rm# C3026R	3	3	Jun-10-25		Jun-12-25		ECCM-EC													
239	C-221-50	Install Supports & Pathway: Panel C2-P2-9C-2_Rm#	3	3	Jun-12-25		Jun-17-25		ECCM-EC													
240	Arch Rough-In		25	25	Jun-18-25		Jul-30-25															
241	C-221-55	Remove Doors & Dr. Frames - Sect 221	2	2	Jun-18-25		Jun-19-25		BP01-Select Demo, Carpentry													
242	C-221-60	Install Door Frame, Frame Walls - Sect 221	3	3	Jun-23-25		Jun-25-25		BP02-Framing, Drywall, Paint													
243	C-221-65	HTF Walls - Sect 221	5	5	Jul-03-25		Jul-10-25		BP02-Framing, Drywall, Paint													
244	C-221-70	Paint Walls - Sect 221	3	3	Jul-14-25		Jul-16-25		BP02-Framing, Drywall, Paint													
245	C-221-75	Install Ceiling Grid & Tiles - Sect 221	4	4	Jul-17-25		Jul-23-25		BP02-Framing, Drywall, Paint													
246	C-221-80	Install Doors & Hardware - Sect 221	4	4	Jul-24-25		Jul-30-25		BP02-Framing, Drywall, Paint													
247	Cutovers		14	14	Dec-02-25		Dec-24-25															
248	C-221-85	Cutover: Panel C2-L4-9C-1_Rm# C3026R	4	4	Dec-02-25		Dec-08-25		ECCM-EC													
249	C-221-90	Cutover: Panel C2-D2-7C-1_Rm# C3008R	3	3	Dec-09-25		Dec-11-25		ECCM-EC													
250	C-221-95	Cutover: Panel C2-P2-9C-1_Rm# C3026R	4	4	Dec-15-25		Dec-18-25		ECCM-EC													
251	C-221-100	Cutover: Panel C2-P2-9C-2	3	3	Dec-22-25		Dec-24-25		ECCM-EC													
252	Closeout		21	21	Dec-29-25		Feb-04-26															
253	C-221-105	Closeout - Sect 221	8	8	Dec-29-25		Jan-12-26		ECCM-EC													
254	C-221-110	Completion List - Sect 221	8	8	Jan-13-26		Jan-27-26		ECCM-EC													
255	C-221-115	Turnover Inspections - Sect 221	4	4	Jan-29-26		Feb-04-26		ECCM-EC													
256	Sector 222 and 223 - Baggage Lvl - Concourse C		174	174	May-01-25		Mar-11-26															
257	Enabling Work (Day)		11	11	May-01-25		May-20-25															
258	C-222/223-10	Preparatory Work - Sect 222/223	5	5	May-01-25		May-08-25		Mortenson													
259	C-222/223-15	Remove Ceiling Tiles - Sect 222/223	3	3	May-12-25		May-14-25		BP01-Select Demo, Carpentry													
260	C-222/223-30	Core Drill - Sect 222/223	3	3	May-15-25		May-20-25		BP01-Select Demo, Carpentry													
261	Enabling Work (Night)		6	6	May-12-25		May-20-25															
262	C-222/223-20	Remove Ceiling Tiles - Sect 222/223	3	3	May-12-25		May-14-25		BP01-Select Demo, Carpentry													
263	C-222/223-25	Demo HVAC - Sect 222/223	2	2	May-15-25		May-19-25		BP03-Holmberg													
264	C-222/223-35	Core Drill - Sect 222/223	3	3	May-15-25		May-20-25		BP01-Select Demo, Carpentry													
265	Electrical Preliminary Work		9	9	Jun-17-25		Jul-01-25															
266	C-222/223-40	C2-L4-28F-1: Supports & Pathway-Sec 222/223-C3090R	4	4	Jun-17-25		Jun-23-25		ECCM-EC													
267	C-222/223-45	C-3090-R: Comm Rough-In-Sec 222/223-C3090R	4	4	Jun-24-25		Jun-30-25		ECCM-EC													
268	C-222/223-50	C2-P2-28F-1(B): Supports & Pathway-Sec 222/223-C3090R	4	4	Jun-24-25		Jun-30-25		ECCM-EC													
269	C-222/223-55	C2-P2-28F-2(B1): Supports & Pathway-Sec 222/223-C3090R	2	2	Jun-30-25		Jul-01-25		ECCM-EC													
270	Arch Rough-In & Finishes		26	26	Jul-02-25		Aug-14-25															
271	C-222/223-60	Remove Doors & Dr. Frames - Sect 222/223	3	3	Jul-02-25		Jul-07-25		BP01-Select Demo, Carpentry													
272	C-222/223-65	Demo Existing Wall - Sect 222/223	2	2	Jul-08-25		Jul-09-25		BP01-Select Demo, Carpentry													
273	C-222/223-70	Repair CMU Wall - Sect 222/223	4	4	Jul-10-25		Jul-16-25		BP02-Framing, Drywall, Paint													
274	C-222/223-75	Install Door Frame, Frame Walls - Sect 222/223	3	3	Jul-16-25		Jul-21-25		BP02-Framing, Drywall, Paint													
275	C-222/223-80	HTF Walls - Sect 222/223	6	6	Jul-22-25		Jul-30-25		BP02-Framing, Drywall, Paint													
276	C-222/223-85	Paint Walls - Sect 222/223	2	2	Jul-31-25		Aug-04-25		BP02-Framing, Drywall, Paint													
277	C-222/223-90	Install Ceiling Grid & Tiles - Sect 222/223	4	4	Aug-05-25		Aug-11-25		BP02-Framing, Drywall, Paint													
278	C-222/223-95	Install Doors & Hardware - Sect 222/223	3	3	Aug-12-25		Aug-14-25		BP02-Framing, Drywall, Paint													
279	Cutovers		11	11	Dec-29-25		Jan-15-26															
280	C-222/223-100	Cutover: Panel C2-L4-28F-1_Rm# C3090R	4	4	Dec-29-25		Jan-05-26		ECCM-EC													
281	C-222/223-105	Cutover: Panel C2-P2-28F-1(B)_Rm# C3090R	4	4	Jan-06-26		Jan-12-26		ECCM-EC													
282	C-222/223-110	Cutover: Panel C2-P2-28F-2(B1)_Rm# C3090R	3	3	Jan-13-26		Jan-15-26		ECCM-EC													
283	Closeout		20	20	Feb-05-26		Mar-11-26															

#	Activity ID	Activity Name	Orig Duration (Work Days)	Remaining Duration	Scheduled Start	Actual or Expected Start	Scheduled Finish	Actual or Expected Finish	CLV - Responsibility	2025					2026				2027		
										Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
284	C-222/223-115	Closeout - Sect 222/223	8	8	Feb-05-26		Feb-18-26		Mortenson												
285	C-222/223-120	Completion List - Sect 222/223	8	8	Feb-19-26		Mar-04-26		Mortenson												
286	C-222/223-125	Turnover Inspections - Sect 222/223	4	4	Mar-05-26		Mar-11-26		Mortenson												
287	Sector 224 - Baggage Lvl - Concourse C		171	171	May-21-25		Mar-25-26														
288	Enabling Work		17	17	May-21-25		Jun-19-25														
289	C-224-10	Preparatory Work - Sect 224	8	8	May-21-25		Jun-04-25		Mortenson												
290	C-224-15	Remove Ceiling Tiles - Sect 224	3	3	Jun-05-25		Jun-10-25		BP01-Select Demo, Carpentry												
291	C-224-20	Remove Doors & Dr. Frames - Sect 224	2	2	Jun-10-25		Jun-11-25		BP01-Select Demo, Carpentry												
292	C-224-25	Demo Existing Wall - Sect 224	3	3	Jun-11-25		Jun-16-25		BP01-Select Demo, Carpentry												
293	C-224-30	Core Drill - Sect 224	3	3	Jun-17-25		Jun-19-25		BP01-Select Demo, Carpentry												
294	Electrical Preliminary Work		12	12	Jul-02-25		Jul-22-25														
295	C-224-35	Install Supports & Pathway: Panel C2-L4-46C-1(J)_Rm# C3166R	3	3	Jul-02-25		Jul-07-25		ECCM-EC												
296	C-224-40	Comm Rough-In: Panel C-3166E-R_Rm# C3166ER	4	4	Jul-08-25		Jul-14-25		ECCM-EC												
297	C-224-45	Install Supports & Pathway: Panel C2-P2-46C-1(V)_Rm# C3166FR	4	4	Jul-08-25		Jul-14-25		ECCM-EC												
298	C-224-50	Install Supports & Pathway: Panel C2-P2-46C-2_Rm# C3166FR	3	3	Jul-15-25		Jul-17-25		ECCM-EC												
299	C-224-55	Install Supports & Pathway: Panel C2-P4-39C-1_Rm# C3156AR	3	3	Jul-17-25		Jul-22-25		ECCM-EC												
300	Arch Rough-In & Finishes		20	20	Jul-22-25		Aug-25-25														
301	C-224-60	Install Door Frame, Frame Walls - Sect 224	4	4	Jul-22-25		Jul-28-25		BP02-Framing, Drywall, Paint												
302	C-224-65	HTF Walls - Sect 224	7	7	Jul-30-25		Aug-11-25		BP02-Framing, Drywall, Paint												
303	C-224-70	Paint Walls - Sect 224	2	2	Aug-12-25		Aug-13-25		BP02-Framing, Drywall, Paint												
304	C-224-75	Install Ceiling Grid & Tiles - Sect 224	3	3	Aug-14-25		Aug-19-25		BP02-Framing, Drywall, Paint												
305	C-224-80	Install Doors & Hardware - Sect 224	3	3	Aug-20-25		Aug-25-25		BP02-Framing, Drywall, Paint												
306	Cutovers		16	16	Jan-20-26		Feb-16-26														
307	C-224-85	Cutover: Panel C2-L4-46C-1(J)_Rm# C3166R	4	4	Jan-20-26		Jan-26-26		ECCM-EC												
308	C-224-90	Cutover: Panel C2-P2-46C-1(V)_Rm# C3166FR	4	4	Jan-27-26		Feb-02-26		ECCM-EC												
309	C-224-95	Cutover: Panel C2-P2-46C-2_Rm# C3166FR	4	4	Feb-03-26		Feb-09-26		ECCM-EC												
310	C-224-100	Cutover: Panel C2-P4-39C-1_Rm# C3156AR	4	4	Feb-10-26		Feb-16-26		ECCM-EC												
311	Closeout		20	20	Feb-19-26		Mar-25-26														
312	C-224-105	Closeout - Sect 224	8	8	Feb-19-26		Mar-04-26		Mortenson												
313	C-224-110	Completion List - Sect 224	8	8	Mar-05-26		Mar-18-26		Mortenson												
314	C-224-115	Turnover Inspections - Sect 224	5	5	Mar-18-26		Mar-25-26		Mortenson												
315	Sector 214 - STS Lvl - Concourse C		179	179	Jun-17-25		May-04-26														
316	Enabling Work		13	13	Jun-17-25		Jul-08-25														
317	C-214-10	Preparatory Work - Sect 214	8	8	Jun-17-25		Jun-30-25		Mortenson												
318	C-214-15	Remove Ceiling Tiles - Sect 214	3	3	Jul-01-25		Jul-03-25		BP01-Select Demo, Carpentry												
319	C-214-20	Core Drill - Sect 214	2	2	Jul-07-25		Jul-08-25		BP01-Select Demo, Carpentry												
320	Electrical Preliminary Work		20	20	Jul-22-25		Aug-25-25														
321	C-214-25	Install Supports & Pathway: Panel C1-E4-38D-1(X3)_Rm# C1150TR	4	4	Jul-22-25		Jul-28-25		ECCM-EC												
322	C-214-30	Comm Rough-In: Panel C-1150-TR_Rm# C1150TR	4	4	Jul-29-25		Aug-04-25		ECCM-EC												
323	C-214-35	Install Supports & Pathway: Panel C1-L4-38D-1(E)_Rm# C1150TR	4	4	Jul-29-25		Aug-04-25		ECCM-EC												
324	C-214-40	Comm Rough-In: Panel C-1158-TR_Rm# C1158TR	2	2	Aug-04-25		Aug-05-25		ECCM-EC												
325	C-214-45	Install Supports & Pathway: Panel C1-L4-42D-1(H)_Rm#	3	3	Aug-05-25		Aug-07-25		ECCM-EC												
326	C-214-50	Install Supports & Pathway: Panel C1-P2-38D-1(D)_Rm# C1150TR	2	2	Aug-07-25		Aug-11-25		ECCM-EC												
327	C-214-55	Install Supports & Pathway: Panel C1-P2-42D-2(I)_Rm# C1150TR	4	4	Aug-12-25		Aug-18-25		ECCM-EC												
328	C-214-60	Install Supports & Pathway: Panel C1-P4-42D-1(P2)_Rm# C1150TR	4	4	Aug-19-25		Aug-25-25		ECCM-EC												
329	Arch Rough-In & Finishes		23	23	Aug-21-25		Oct-01-25														
330	C-214-65	Remove Doors & Dr. Frames - Sect 214	2	2	Aug-21-25		Aug-25-25		BP01-Select Demo, Carpentry												
331	C-214-70	Demo Existing Wall - Sect 214	3	3	Aug-26-25		Aug-28-25		BP01-Select Demo, Carpentry												
332	C-214-75	Install Door Frame, Frame Walls - Sect 214	4	4	Sep-02-25		Sep-08-25		BP02-Framing, Drywall, Paint												
333	C-214-80	HTF Walls - Sect 214	6	6	Sep-08-25		Sep-16-25		BP02-Framing, Drywall, Paint												
334	C-214-85	Paint Walls - Sect 214	3	3	Sep-17-25		Sep-22-25		BP02-Framing, Drywall, Paint												
335	C-214-90	Install Ceiling Grid & Tiles - Sect 214	3	3	Sep-23-25		Sep-25-25		BP02-Framing, Drywall, Paint												
336	C-214-95	Install Doors & Hardware - Sect 214	3	3	Sep-29-25		Oct-01-25		BP02-Framing, Drywall, Paint												
337	Cutovers		24	24	Feb-17-26		Mar-30-26														
338	C-214-100	Cutover: Panel C1-E4-38D-1(X3)_Rm# C1150TR	4	4	Feb-17-26		Feb-23-26		ECCM-EC												
339	C-214-105	Cutover: Panel C1-L4-38D-1(E)_Rm# C1150TR	5	5	Feb-23-26		Mar-02-26		ECCM-EC												
340	C-214-110	Cutover: Panel C1-L4-42D-1(H)_Rm#	4	4	Mar-03-26		Mar-09-26		ECCM-EC												

#	Activity ID	Activity Name	Orig Duration (Work Days)	Remaining Duration	Scheduled Start	Actual or Expected Start	Scheduled Finish	Actual or Expected Finish	CLV - Responsibility	2025					2026				2027		
										Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
341	C-214-115	Cutover: Panel C1-P2-38D-1(D)_Rm# C1150TR	4	4	Mar-10-26		Mar-16-26		ECCM-EC												
342	C-214-120	Cutover: Panel C1-P2-42D-2(I)_Rm# C1150TR	4	4	Mar-17-26		Mar-23-26		ECCM-EC												
343	C-214-125	Cutover: Panel C1-P4-42D-1(P2)_Rm# C1150TR	4	4	Mar-24-26		Mar-30-26		ECCM-EC												
344	Closeout		20	20	Mar-31-26		May-04-26														
345	C-214-130	Closeout - Sect 214	8	8	Mar-31-26		Apr-13-26		Mortenson												
346	C-214-135	Completion List - Sect 214	8	8	Apr-14-26		Apr-27-26		Mortenson												
347	C-214-140	Turnover Inspections - Sect 214	4	4	Apr-28-26		May-04-26		Mortenson												
348	Sector 244 - Mezz Lvl - Concourse C		175	175	Jul-08-25		May-18-26														
349	Enabling Work (Night)		5	5	Jul-08-25		Jul-15-25														
350	C-244-10	Preparatory Work - Sect 244	5	5	Jul-08-25		Jul-15-25		Mortenson												
351	Electrical Preliminary Work		8	8	Aug-26-25		Sep-09-25														
352	C-244-15	Install Supports & Pathway: Panel C4-L4-42F-1(Q)_Rm# Outside C6142M	4	4	Aug-26-25		Sep-02-25		ECCM-EC												
353	C-244-20	Comm Rough-In: Panel C-6146-M_Rm# C-6146-M	5	5	Sep-02-25		Sep-09-25		ECCM-EC												
354	C-244-25	Install Supports & Pathway: Panel C4-P2-42F-2_Rm# Outside C6142M	4	4	Sep-03-25		Sep-09-25		ECCM-EC												
355	Arch Rough-In & Finishes		9	9	Sep-16-25		Sep-30-25														
356	C-244-30	HTF Walls - Sect 244	7	7	Sep-16-25		Sep-25-25		BP02-Framing, Drywall, Paint												
357	C-244-35	Paint Walls - Sect 244	2	2	Sep-29-25		Sep-30-25		BP02-Framing, Drywall, Paint												
358	Cutovers		8	8	Mar-31-26		Apr-13-26														
359	C-244-40	Cutover: Panel C4-L4-42F-1(Q)_Rm# Outside C6142M	4	4	Mar-31-26		Apr-06-26		ECCM-EC												
360	C-244-45	Cutover: Panel C4-P2-42F-2_Rm# Outside C6142M	4	4	Apr-07-26		Apr-13-26		ECCM-EC												
361	Closeout		20	20	Apr-14-26		May-18-26														
362	C-244-50	Closeout - Sect 244	8	8	Apr-14-26		Apr-27-26		Mortenson												
363	C-244-55	Completion List - Sect 244	8	8	Apr-28-26		May-11-26		Mortenson												
364	C-244-60	Turnover Inspections - Sect 244	4	4	May-12-26		May-18-26		Mortenson												
365	Sector 321 - Baggage Lvl - Concourse D		118	118	Jul-16-25		Feb-16-26														
366	Enabling Work		16	16	Jul-16-25		Aug-12-25														
367	D-321-10	Preparatory Work - Sect 321	8	8	Jul-16-25		Jul-29-25		Mortenson												
368	D-321-15	FRP Housekeeping Pad - Sect 321	5	5	Jul-29-25		Aug-05-25		BP01-Select Demo, Carpentry												
369	D-321-20	Core Drill - Sect 321	4	4	Aug-06-25		Aug-12-25		BP01-Select Demo, Carpentry												
370	Electrical Preliminary Work		25	25	Sep-09-25		Oct-21-25														
371	Electrical Rough-In		19	19	Sep-09-25		Oct-09-25														
372	D-321-25	Install Supports & Pathway: Panel D2-P4-R9Q-1_Rm# D3002FR	5	5	Sep-09-25		Sep-16-25		ECCM-EC												
373	D-321-35	Comm Rough-In: Panel D-3008-R_Rm# D3008R	3	3	Sep-16-25		Sep-18-25		ECCM-EC												
374	D-321-30	Install Transformers - Sect 321	4	4	Sep-17-25		Sep-23-25		ECCM-EC												
375	D-321-40	Install Supports & Pathway: Panel D2-D4-6C-1_Rm# D3008R	8	8	Sep-17-25		Sep-30-25		ECCM-EC												
376	D-321-45	Comm Rough-In: Panel D-3022-R_Rm# D3022R	3	3	Sep-18-25		Sep-23-25		ECCM-EC												
377	D-321-50	Install Transformer Feeders - Sect 321	7	7	Sep-24-25		Oct-06-25		ECCM-EC												
378	D-321-55	Install Supports & Pathway: Panel D2-L4-11B-1_Rm# D3022R	2	2	Sep-30-25		Oct-01-25		ECCM-EC												
379	D-321-60	Install Supports & Pathway: Panel D2-P4-11B-1_Rm# D3022R	3	3	Oct-02-25		Oct-07-25		ECCM-EC												
380	D-321-65	Install Supports & Pathway: Panel D2-P4-12B-1_Rm# D3022R	4	4	Oct-06-25		Oct-09-25		ECCM-EC												
381	Feeders		6	6	Oct-13-25		Oct-21-25														
382	D-321-70	Wire Feeders: Panel D2-P4-46B-1_Rm# D3135AR	3	3	Oct-13-25		Oct-15-25		ECCM-EC												
383	D-321-80	Wire Feeders: Panel D2-TXY-28A-1_Rm# D3061R	2	2	Oct-16-25		Oct-20-25		ECCM-EC												
384	D-321-85	Wire Feeders: Panel D2-TXY-12B-1_Rm# D3022R	2	2	Oct-20-25		Oct-21-25		ECCM-EC												
385	Arch Rough-In & Finishes		18	18	Oct-13-25		Nov-11-25														
386	D-321-75	Remove Doors & Dr. Frames - Sect 321	5	5	Oct-13-25		Oct-20-25		BP01-Select Demo, Carpentry												
387	D-321-90	Install Door Frame, Frame Walls - Sect 321	2	2	Oct-21-25		Oct-22-25		BP02-Framing, Drywall, Paint												
388	D-321-95	HTF Walls - Sect 321	6	6	Oct-23-25		Nov-03-25		BP02-Framing, Drywall, Paint												
389	D-321-100	Paint Walls - Sect 321	2	2	Nov-04-25		Nov-05-25		BP02-Framing, Drywall, Paint												
390	D-321-105	Install Doors & Hardware - Sect 321	3	3	Nov-06-25		Nov-11-25		BP02-Framing, Drywall, Paint												
391	Cutovers		21	21	Dec-02-25		Jan-08-26														
392	D-321-110	Cutover: Panel D2-P4-R9Q-1_Rm# D3002FR	4	4	Dec-02-25		Dec-08-25		ECCM-EC												
393	D-321-115	Cutover: Panel D2-D4-6C-1_Rm# D3008R	5	5	Dec-09-25		Dec-16-25		ECCM-EC												
394	D-321-120	Cutover: Panel D2-L4-11B-1_Rm# D3022R	4	4	Dec-17-25		Dec-23-25		ECCM-EC												
395	D-321-125	Cutover: Panel D2-P4-11B-1_Rm# D3022R	4	4	Dec-24-25		Dec-31-25		ECCM-EC												
396	D-321-130	Cutover: Panel D2-P4-12B-1_Rm# D3022R	4	4	Jan-05-26		Jan-08-26		ECCM-EC												
397	Closeout		20	20	Jan-12-26		Feb-16-26														

#	Activity ID	Activity Name	Orig Duration (Work Days)	Remaining Duration	Scheduled Start	Actual or Expected Start	Scheduled Finish	Actual or Expected Finish	CLV - Responsibility	2025					2026				2027		
										Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
398	D-321-135	Closeout - Sect 321	8	8	Jan-12-26		Jan-26-26		Mortenson												
399	D-321-140	Completion List - Sect 321	8	8	Jan-27-26		Feb-09-26		Mortenson												
400	D-321-145	Turnover Inspections - Sect 321	4	4	Feb-10-26		Feb-16-26		Mortenson												
401	Sector 322 - Baggage Lvl - Concourse D		131	131	Aug-13-25		Apr-07-26														
402	Enabling Work		19	19	Aug-13-25		Sep-16-25														
403	D-322-10	Preparatory Work - Sect 322	10	10	Aug-13-25		Aug-28-25		Mortenson												
404	D-322-15	FRP Housekeeping Pad - Sect 322	5	5	Aug-26-25		Sep-03-25		BP01-Select Demo, Carpentry												
405	D-322-20	Core Drill - Sect 322	7	7	Sep-04-25		Sep-16-25		BP01-Select Demo, Carpentry												
406	Electrical Preliminary Work		24	24	Oct-22-25		Dec-03-25														
407	Electrical Rough-In		18	18	Oct-22-25		Nov-20-25														
408	D-322-25	Install Supports & Pathway: Panel D2-D2-20A_Rm# D3049R	3	3	Oct-22-25		Oct-27-25		ECCM-EC												
409	D-322-30	Comm Rough-In: Panel D-3049-R_Rm# D3049R	2	2	Oct-27-25		Oct-28-25		ECCM-EC												
410	D-322-40	Re-Feed: Panel D3-P2-A20-1_Rm# D5046C	2	2	Oct-27-25		Oct-28-25		ECCM-EC												
411	D-322-35	Install Supports & Pathway: Panel D2-L4-20A-1_Rm# D3049R	3	3	Oct-27-25		Oct-29-25		ECCM-EC												
412	D-322-45	Comm Rough-In: Panel D-3065-R_Rm# D3065R	3	3	Oct-29-25		Nov-03-25		ECCM-EC												
413	D-322-50	Install Supports & Pathway: Panel D2-P4-20A-1_Rm# D3049R	3	3	Oct-30-25		Nov-04-25		ECCM-EC												
414	D-322-55	Install Supports & Pathway: Panel D2-P4-20A-2_Rm# D3049R	3	3	Nov-04-25		Nov-06-25		ECCM-EC												
415	D-322-60	Install Supports & Pathway: Panel D2-D2-27A_Rm# D3064R	2	2	Nov-10-25		Nov-11-25		ECCM-EC												
416	D-322-65	Install Supports & Pathway: Panel D2-L4-27A-1_Rm# D3065R	3	3	Nov-11-25		Nov-13-25		ECCM-EC												
417	D-322-70	Install Supports & Pathway: Panel D2-P4-27A-1_Rm# D3065R	2	2	Nov-17-25		Nov-18-25		ECCM-EC												
418	D-322-75	Install Supports & Pathway: Panel D2-P4-27A-2_Rm# D3064R	2	2	Nov-19-25		Nov-20-25		ECCM-EC												
419	Feeders		6	6	Nov-24-25		Dec-03-25														
420	D-322-80	Wire Feeders: Panel D3-P2-A35-1_Rm# Camden Tenant Space	2	2	Nov-24-25		Nov-25-25		ECCM-EC												
421	D-322-95	Wire Feeders: Panel D3-P2-A17-1_Rm# Sports Page Pub Tenant Space	3	3	Nov-26-25		Dec-02-25		ECCM-EC												
422	D-322-105	Wire Feeders: Panel D2-TXY-27A-3_Rm# D3065R	2	2	Dec-02-25		Dec-03-25		ECCM-EC												
423	Arch Rough-In & Finishes		15	15	Nov-24-25		Dec-18-25														
424	D-322-85	Remove Doors & Dr. Frames - Sect 322	2	2	Nov-24-25		Nov-25-25		BP01-Select Demo, Carpentry												
425	D-322-90	Install Door Frame, Frame Walls - Sect 322	3	3	Nov-25-25		Dec-01-25		BP02-Framing, Drywall, Paint												
426	D-322-100	HTF Walls - Sect 322	6	6	Dec-02-25		Dec-10-25		BP02-Framing, Drywall, Paint												
427	D-322-110	Paint Walls - Sect 322	2	2	Dec-11-25		Dec-15-25		BP02-Framing, Drywall, Paint												
428	D-322-115	Install Doors & Hardware - Sect 322	3	3	Dec-16-25		Dec-18-25		BP02-Framing, Drywall, Paint												
429	Cutovers		29	29	Jan-12-26		Mar-03-26														
430	D-322-120	Cutover: Panel D2-D2-20A_Rm# D3049R	4	4	Jan-12-26		Jan-15-26		ECCM-EC												
431	D-322-125	Cutover: Panel D2-L4-20A-1_Rm# D3049R	2	2	Jan-20-26		Jan-21-26		ECCM-EC												
432	D-322-130	Cutover: Panel D2-P4-20A-1_Rm# D3049R	5	5	Jan-22-26		Jan-29-26		ECCM-EC												
433	D-322-135	Cutover: Panel D2-P4-20A-2_Rm# D3049R	3	3	Feb-02-26		Feb-04-26		ECCM-EC												
434	D-322-140	Cutover: Panel D2-D2-27A_Rm# D3064R	4	4	Feb-05-26		Feb-11-26		ECCM-EC												
435	D-322-145	Cutover: Panel D2-L4-27A-1_Rm# D3065R	3	3	Feb-12-26		Feb-17-26		ECCM-EC												
436	D-322-150	Cutover: Panel D2-P4-27A-1_Rm# D3065R	4	4	Feb-18-26		Feb-24-26		ECCM-EC												
437	D-322-155	Cutover: Panel D2-P4-27A-2_Rm# D3064R	4	4	Feb-25-26		Mar-03-26		ECCM-EC												
438	Closeout		20	20	Mar-04-26		Apr-07-26														
439	D-322-160	Closeout - Sect 322	8	8	Mar-04-26		Mar-17-26		Mortenson												
440	D-322-165	Completion List - Sect 322	8	8	Mar-18-26		Mar-31-26		Mortenson												
441	D-322-170	Turnover Inspections - Sect 322	4	4	Apr-01-26		Apr-07-26		Mortenson												
442	Sector 323 and 324 - Baggage Lvl - Concourse D		286	286	May-01-25		Jun-17-26														
443	Arch Rough-In		40	40	May-01-25		Jul-10-25														
444	D-323/324-10	Preparatory Work - Sect 324	4	4	May-01-25		May-07-25		Mortenson												
445	D-323/324-25	Remove Ceiling Grid & Tiles - Sect 323/324	5	5	May-07-25		May-14-25		BP01-Select Demo, Carpentry												
446	A4440	Install & Tie-In Control Valve - Rm # 3123R	2	2	May-12-25		May-13-25		BP03-Holmberg												
447	A4460	Wire Control Valve - Rm # 3123R	2	2	May-14-25		May-15-25		ECCM-EC												
448	D-323/324-30	Core Drill - Sect 324	1	1	May-15-25		May-15-25		BP01-Select Demo, Carpentry												
449	D-323/324-15	FRP Housekeeping Pads - Sect 324	4	4	May-15-25		May-21-25		BP01-Select Demo, Carpentry												
450	D-323/324-140	Install Fire Sprinkler Heads - Sect 324	2	2	May-22-25		May-27-25		BP03-Holmberg												
451	D-323/324-55	Remove Doors & Dr. Frames - Sect 324	2	2	May-22-25		May-27-25		BP01-Select Demo, Carpentry												
452	D-323/324-20	Decommission & Demo Fire Sprink Heads - Sect 324	2	2	May-28-25		May-29-25		BP03-Holmberg												
453	D-323/324-35	Rough-In Waste Piping & Cleanout - Sect 324	5	5	May-29-25		Jun-05-25		BP03-Holmberg												
454	D-323/324-60	Demo Existing Walls - Sect 324	4	4	Jun-02-25		Jun-05-25		BP01-Select Demo, Carpentry												

#	Activity ID	Activity Name	Orig Duration (Work Days)	Remaining Duration	Scheduled Start	Actual or Expected Start	Scheduled Finish	Actual or Expected Finish	CLV - Responsibility	2025					2026				2027		
										Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
455	D-323/324-50	Demo Waste Piping & Cleanout - Sect 324	2	2	Jun-09-25		Jun-10-25		BP03-Holmberg												
456	D-323/324-65	Install Door Frame, Frame Walls - Sect 324	3	3	Jun-09-25		Jun-11-25		BP02-Framing, Drywall, Paint												
457	D-323/324-70	HTF Walls - Sect 324	6	6	Jun-12-25		Jun-23-25		BP02-Framing, Drywall, Paint												
458	D-323/324-40	Rough-In HVAC & Piping - Sect 324	9	9	Jun-16-25		Jun-30-25		BP03-Holmberg												
459	D-323/324-75	Paint Walls - Sect 324	3	3	Jun-24-25		Jun-26-25		BP02-Framing, Drywall, Paint												
460	D-323/324-125	Install Ceiling Grid & Tiles - Sect 324	3	3	Jun-30-25		Jul-02-25		BP02-Framing, Drywall, Paint												
461	D-323/324-135	Install HVAC Grilles - Sect 324	3	3	Jul-01-25		Jul-03-25		BP03-Holmberg												
462	D-323/324-80	Install Doors & Hardware - Sect 324	3	3	Jul-03-25		Jul-08-25		BP02-Framing, Drywall, Paint												
463	A4450	TAB - Rm # 3123R	2	2	Jul-07-25		Jul-08-25		BP03-Holmberg												
464	D-323/324-45	Demo HVAC & Cap at Branch Connections - Sect 324	2	2	Jul-09-25		Jul-10-25		BP03-Holmberg												
465	Rough-In		46	46	Dec-03-25		Feb-25-26														
466	D-323/324-85	Install Supports & Pathway: Panel D2-P4-40D-1_Rm# D3114R	4	4	Dec-03-25		Dec-09-25		ECCM-EC												
467	D-323/324-90	Comm Rough-In: Panel D-3106-R_Rm# D-3106-R	3	3	Dec-09-25		Dec-11-25		ECCM-EC												
468	D-323/324-95	Install Supports & Pathway: Panel D2-L4-40D-1_Rm# D3114R	4	4	Dec-09-25		Dec-15-25		ECCM-EC												
469	D-323/324-100	Install Transformers - Sect 324	5	5	Dec-09-25		Dec-16-25		ECCM-EC												
470	D-323/324-110	Install Supports & Pathway: Panel BC-D2-P4-40D-2_Rm# D3114R	3	3	Dec-15-25		Dec-17-25		ECCM-EC												
471	D-323/324-105	Comm Rough-In: Panel D-3119-R_Rm# D-3119-R	3	3	Dec-15-25		Dec-17-25		ECCM-EC												
472	D-323/324-115	Install Transformer Feeders - Sect 324	4	4	Dec-17-25		Dec-23-25		ECCM-EC												
473	D-323/324-120	Feeder Rough-In: Panel D2-D4-42A.2-1_Rm# D3119R	26	26	Dec-18-25		Feb-05-26		ECCM-EC												
474	D-323/324-130	Rough-In Equip. and Panels D2-D4-42A.2-1_Rm# D3119R	11	11	Feb-09-26		Feb-25-26		ECCM-EC												
475	Equip. Install / Cutovers		26	26	Feb-26-26		Apr-13-26														
476	D-323/324-150	Install: D2-TXY-42A.2-1_Rm# D3119R	2	2	Feb-26-26		Mar-02-26		ECCM-EC												
477	D-323/324-155	Install: Panel D2-D2-42A.2-1_Rm# D3123R	5	5	Mar-02-26		Mar-09-26		ECCM-EC												
478	D-323/324-145	Cutover: Panel D2-P4-40D-1_Rm# D3114R	4	4	Mar-04-26		Mar-10-26		ECCM-EC												
479	D-323/324-170	Install: Panel D2-P2-42A.2-1_Rm# D3123R	2	2	Mar-09-26		Mar-10-26		ECCM-EC												
480	D-323/324-160	Cutover: Panel D2-L4-40D-1_Rm# D3114R	4	4	Mar-10-26		Mar-16-26		ECCM-EC												
481	D-323/324-165	Cutover: Panel BC-D2-P4-40D-2_Rm# D3114R	4	4	Mar-17-26		Mar-23-26		ECCM-EC												
482	D-323/324-175	Rough-In Equip. & Panel D-3119-R_(NEW_ELECT_RM)_Rm# D-3119-R	8	8	Mar-24-26		Apr-06-26		ECCM-EC												
483	D-323/324-180	Trim & Connect: Panel D-3119-R_(NEW_ELECT_RM)_Rm# D-3119-R	4	4	Apr-07-26		Apr-13-26		ECCM-EC												
484	Closeout		46	46	Apr-14-26		Jun-17-26														
485	D-323/324-185	Architectural Closeout - Sect 324	12	12	Apr-14-26		May-04-26		Mortenson												
486	D-323/324-190	Electrical Closeout & Commissioning	18	18	Apr-14-26		May-13-26		ECCM-EC												
487	D-323/324-195	Completion List - Sect 324	8	8	May-05-26		May-18-26		Mortenson												
488	D-323/324-200	Construction Clean - Sect 324	2	2	May-19-26		May-20-26		Mortenson												
489	D-323/324-205	Test & Balance - Sect 324	12	12	May-21-26		Jun-11-26		BP03-Holmberg												
490	D-323/324-210	Turnover Inspections - Sect 324	4	4	Jun-12-26		Jun-17-26		Mortenson												
491	PROJECT CLOSEOUT		56	56	Jun-18-26		Sep-07-26														
492	CLOS.100	Create Final Punchlist	5	5	Jun-18-26		Jun-24-26		Mortenson												
493	CLOS.105	Final Turnover Inspections (cal days)	15	15	Jun-25-26		Jul-09-26		Port of Seattle												
494	CLOS.110	Substantial Completion / Final Asset In-Use	0	0			Jul-09-26		Mortenson												
495	CLOS.115	Complete Final Punchlist	28	28	Jul-10-26		Aug-06-26		Mortenson												
496	CLOS.120	As-Builts Submitted, Reviewed, Approved	60	60	Jul-10-26		Sep-07-26		Port of Seattle												
497	CLOS.125	Final O&M Manual / Warranty Documents Submitted & Accepted	60	60	Jul-10-26		Sep-07-26		Port of Seattle												