

Activity ID	Activity Name	Rem Dur	Start	Finish	ID	Q3, 2024		Q4, 2024			Q1, 2025			Q2, 2025			Q3, 2025			Q4, 2025			Q1, 2026			Q2, 2026			Q3, 2026			
						Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	
PRE-CONSTRUCTION						26	17-Jun-24 A	06-Sep-24	1																							
DESIGN MILESTONES						14	06-Aug-24	23-Aug-24	1																							
PERMIT 2						1	09-Aug-24	09-Aug-24	5																							
WORK AREA 2 HVAC / ROOF CCB						1	09-Aug-24	09-Aug-24	5																							
D10220	Design Change Notice 1	1	09-Aug-24*	09-Aug-24	1																											
D10060	WA2 - IFC% (Permitted Documents) Delivered to Hoffman	0	09-Aug-24*	09-Aug-24	5																											
PERMIT 3						1	06-Aug-24	06-Aug-24	4																							
WORK AREA 3 CCB						1	06-Aug-24	06-Aug-24	4																							
D10230	Design Change Notice 1	1	06-Aug-24*	06-Aug-24	4																											
PERMIT 4						1	23-Aug-24	23-Aug-24	1																							
WORK AREA 4 ZONE 4 TICKETING						1	23-Aug-24	23-Aug-24	1																							
D10240	Design Change Notice 1 (Date TBD)	1	23-Aug-24*	23-Aug-24	1	40																										
QUALITY REVIEWS						26	17-Jun-24 A	06-Sep-24	1																							
WA2 90% QC REVIEW						26	17-Jun-24 A	06-Sep-24	1																							
Q10170	Building Envelope Quality Review	10	17-Jun-24 A	14-Aug-24	2																											
Q10210	100% Const. Drawing Quality Review	10	09-Aug-24*	22-Aug-24	1																											
Q10220	100% Specifications Quality Review	10	23-Aug-24	06-Sep-24	1	20																										
WA3 90% QC REVIEW						2	16-Jul-24 A	02-Aug-24	4																							
Q10190	100% Const. Drawing Quality Review	2	16-Jul-24 A	02-Aug-24	4																											
Q10200	100% Specifications Quality Review	2	16-Jul-24 A	02-Aug-24	4																											
WA4 90% QC REVIEW						14	22-Jul-24 A	20-Aug-24	9																							
Q10160	100% Const. Drawing Quality Review	4	22-Jul-24 A	06-Aug-24	9																											
Q10180	100% Specifications Quality Review	10	07-Aug-24	20-Aug-24	9																											
CONSTRUCTION						498	13-Feb-24 A	28-Jul-26	4																							
NOTICES						104	31-Aug-24	04-Feb-25	1																							
000051	Notice to Vacate Meter Shop B3180R	1	31-Aug-24	31-Aug-24	5	00051																										
000061	Notice to Vacate POS Cage Storage at B6	1	31-Aug-24	31-Aug-24	5	00061																										
201370	Notify FAA of Penthouse Height	0	04-Feb-25	04-Feb-25	1																											
VACATE						134	30-Aug-24	18-Mar-25	6																							
000070	Vacate UA Dumbwaiter B3060R	0	30-Aug-24	30-Aug-24	6	00070																										
000090	Vacate Zone 4 Ticket Tenant Space	0	03-Sep-24	03-Sep-24	7	00090																										
000110	Vacate Frontier from Room B3079R	0	09-Sep-24	09-Sep-24	1	000110																										
000080	Vacate SkyWest from B9	0	10-Sep-24	10-Sep-24	4	000080																										
000020	Vacate Existing Delta Locker Rooms at B7A / SkyWest Parts	0	11-Sep-24	11-Sep-24	3	000020																										
000000	Vacate SouthWest Cage Storage from B8	0	13-Sep-24	13-Sep-24	5	000000																										
000100	Hawaiian Offices B3210R / B3212R / WN B3214R / Restroom	0	13-Sep-24	13-Sep-24	5	000100																										
000050	Vacate Meter Shop B3180R	0	01-Oct-24	01-Oct-24	5	000050																										
000060	Vacate POS Cage Storage at B6	0	01-Oct-24	01-Oct-24	5	000060																										
000120	Vacate Existing WN Locker Room B3196R	0	31-Oct-24	31-Oct-24	5	000120																										
000130	Vacate Zone 4 Existing WN Breakroom	0	18-Mar-25	18-Mar-25	6	000130																										
OCCUPY						377	26-Aug-24	02-Mar-26	4																							
010140	CofO - SkyWest Occupies Temp Trailers	10	26-Aug-24	09-Sep-24	4	010140																										
010120	CofO - Occupy Delta Temp Caged Storage at B4 B3156S	1	11-Sep-24	11-Sep-24	4	010120																										
010000	CofO - Occupy Delta Office at CCA A3324B	10	12-Sep-24	25-Sep-24	9	010000																										
010110	CofO - Occupy SkyWest Caged Storage at B3 B3164S	1	18-Sep-24	18-Sep-24	5	010110																										
010020	CofO - Occupy Delta Lockers at SSat	1	20-Sep-24	20-Sep-24	5	010020																										
010030	CofO - Occupy Meter Shop on CCA A3425B	10	01-Oct-24	14-Oct-24	1	010030																										
010040	CofO - Occupy SkyWest Office / Ops / Lockers	10	10-Jan-25	24-Jan-25	4	010040																										

█ Remaining Level of Effort █ Critical Remaining Work
 Secondary Baseline ◆ Milestone
 Actual Work
 Remaining Work

8/1/24 UPDATE

TASK filters: Incomplete, Incomplete.

Activity ID	Activity Name	Rem Dur	Start	Finish	Milestone	Q3, 2024		Q4, 2024			Q1, 2025			Q2, 2025			Q3, 2025			Q4, 2025			Q1, 2026			Q2, 2026			Q3, 2026			
						Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	
010050	CofO - Occupy Delta Break / Locker Rooms / POS Space	10	09-Apr-25	22-Apr-25	1								010050																			
010080	CofO - Occupy Zone 4 Ticketing	10	24-Sep-25	07-Oct-25	4																											
010060	CofO - Occupy UAL Spaces on CCB	10	06-Oct-25	17-Oct-25	3																											
010100	DL Operates on A Gates	0	20-Oct-25	20-Oct-25	1																											
010070	UAL Operates on B Gates (Original Date NOVEMBER 2023)	0	20-Oct-25	20-Oct-25*	3																											
010090	CofO - Occupy Delta Spaces on CCA	10	17-Feb-26	02-Mar-26	4																											
BIM		54	12-Jun-24 A	16-Oct-24	5																											
WORK AREA 3		15	12-Jun-24 A	21-Aug-24	4																											
030050	CCB BIM Start / Construction Model Coordination	14	12-Jun-24 A	20-Aug-24	4																											
030070	CCB BIM IFF	1	21-Aug-24	21-Aug-24	4																											
WORK AREA 4		39	19-Jul-24 A	25-Sep-24	6																											
030060	Zone 4 BIM Start / Construction Model Coordination	38	19-Jul-24 A	24-Sep-24	6																											
030080	Zone 4 BIM IFF	1	25-Sep-24	25-Sep-24	6																											
WORK AREA 2		42	19-Aug-24	16-Oct-24	1																											
030085	CCB BIM Start / Construction Model Coordination	41	19-Aug-24*	15-Oct-24	1																											
030089	CCB BIM IFF	1	16-Oct-24	16-Oct-24	1																											
EARLY SUBMITTALS / PROCUREMENT		98	13-Feb-24 A	19-Dec-24	6																											
020000	Fabricate / Deliver 23 73 23 - Custom AHU (Qty. 2) Need Subt	98	13-Feb-24 A	19-Dec-24	6																											
SUBMITTALS / PROCUREMENT		223	04-Apr-24 A	23-Jun-25	1																											
CRITICAL SUBMITTALS PACKAGE 1		10	04-Apr-24 A	14-Aug-24	6																											
020094	Review / Approve 08 70 00 - Hardware Product Data (How is	10	04-Apr-24 A	14-Aug-24	6																											
020076	Review / Approve 05 12 00 - Structural Steel Shop Dwgs	10	10-Jun-24 A	14-Aug-24	3																											
DEFERRED SUBMITTALS PACKAGE 1		10	23-Jul-24 A	14-Aug-24	2																											
DS-04.C	Review / Approve 09 51 00 - Accoustical Ceilings	3	23-Jul-24 A	05-Aug-24	3																											
DS-04.G	Review / Approve 09 68 13 - Carpet	3	23-Jul-24 A	05-Aug-24	3																											
DS-02.B	Review / Approve 05 45 00 - Metal Cladding Support	7	29-Jul-24 A	09-Aug-24	6																											
DS-04.A	Review / Approve 06 41 00 - Plastic Laminate	7	29-Jul-24 A	09-Aug-24	2																											
DS-08.B	Review / Approve 07 84 13 - Fire Stopping	7	29-Jul-24 A	09-Aug-24	6																											
DS-02.C	Review / Approve 05 50 00 - Metal Fabrications	10	01-Aug-24*	14-Aug-24	6																											
DS-03.A	Review / Approve 21 10 00 - Fire Suppression System	10	01-Aug-24	14-Aug-24	6																											
DS-03.B	Review / Approve 21 13 16 - Dry Type Fire Suppression Sprin	10	01-Aug-24	14-Aug-24	6																											
DS-03.C	Review / Approve 21 10 00 - Fire Alarm	10	01-Aug-24*	14-Aug-24	6																											
DS-04.H	Review / Approve 09 90 00 - Paint	10	01-Aug-24*	14-Aug-24	6																											
DS-06.B	Review / Approve 20 05 29 - Hanger and Supports	10	01-Aug-24	14-Aug-24	6																											
DS-06.C	Review / Approve 20 05 48 - Mechanical Sound Vibration Sei	10	01-Aug-24	14-Aug-24	6																											
DS-07.A	Review / Approve 26 05 29 - Hangers and Supports for Electr	10	01-Aug-24	14-Aug-24	6																											
DS-07.B	Review / Approve 26 05 48 - Seismic Controls for Elect. and C	10	01-Aug-24	14-Aug-24	6																											
DS-08.A	Review / Approve 07 81 16 - Fire Proofing	10	01-Aug-24*	14-Aug-24	6																											
PROCUREMENT PACKAGE 1		223	16-Apr-24 A	23-Jun-25	6																											
020230	Fabricate / Deliver 26 24 16 - PK1 Panelboards (Qty. 1)	16	16-Apr-24 A	22-Aug-24	6																											
020040	Fabricate / Deliver 26 24 16 - PK2 Switchboard (Qty. 1)	223	03-Jun-24 A	23-Jun-25	3																											
020185	Fabricate / Deliver 26 24 16 - PK2 Panelboards (Qty. 6)	128	03-Jun-24 A	05-Feb-25	3																											
020115	Fabricate / Deliver 26 24 16 - Pk3 Panelboards (Qty. 2)	52	03-Jun-24 A	14-Oct-24	4																											
020075	Fabricate / Deliver 26 24 16 - Pk4 Panelboard	48	03-Jun-24 A	08-Oct-24	6																											
410330	Fabricate / Deliver 09 30 13 - Ceramic Tile	18	11-Jun-24 A	26-Aug-24	7																											
410390	Fabricate / Deliver 09 65 00 - Resilient Flooring	1	25-Jun-24 A	01-Aug-24	7																											
410480	Fabricate / Deliver 28 31 00 - Fire Alarm Material	3	01-Jul-24 A	05-Aug-24	4																											
020020	Fabricate / Deliver 23 05 93 - Pk2 Pump VFDs (Qty. 10)	95	01-Jul-24 A	16-Dec-24	1																											

— Remaining Level of Effort — Critical Remaining Work
— Secondary Baseline ◆ Milestone
— Actual Work
— Remaining Work

8/1/24 UPDATE

TASK filters: Incomplete, Incomplete.

Activity ID	Activity Name	Rem Dur	Start	Finish	Qtr 3, 2024			Qtr 4, 2024			Qtr 1, 2025			Qtr 2, 2025			Qtr 3, 2025			Qtr 4, 2025			Qtr 1, 2026			Qtr 2, 2026			Qtr 3, 2026					
					Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep				
410570	Fabricate / Deliver 26 51 00 - Interior Lighting	10	15-Jul-24 A	14-Aug-24	Fabricate / Deliver 26 51 00 - Interior Lighting																													
410100	Fabricate / Deliver 05 40 00 - Stud Framing	5	16-Jul-24 A	07-Aug-24	Fabricate / Deliver 05 40 00 - Stud Framing																													
020150	Fabricate / Deliver 08 11 00 - Steel Doors and Frames - Exter	72	22-Jul-24 A	11-Nov-24	Fabricate / Deliver 08 11 00 - Steel Doors and Frames - Exterior																													
020151	Fabricate / Deliver 08 11 00 - Steel Doors and Frames - Interi	37	22-Jul-24 A	23-Sep-24	Fabricate / Deliver 08 11 00 - Steel Doors and Frames - Interior																													
410220	Fabricate / Deliver 07 10 00 - Waterproofing Material	3	23-Jul-24 A	05-Aug-24	Fabricate / Deliver 07 10 00 - Waterproofing Material																													
410360	Fabricate / Deliver 09 51 00 - Acoustical Ceilings	2	29-Jul-24 A	02-Aug-24	Fabricate / Deliver 09 51 00 - Acoustical Ceilings																													
410450	Fabricate / Deliver 12 36 00 - Countertops	20	29-Jul-24 A	28-Aug-24	Fabricate / Deliver 12 36 00 - Countertops																													
410190	Fabricate / Deliver 06 41 00 - Custom Cabinets	28	30-Jul-24 A	10-Sep-24	Fabricate / Deliver 06 41 00 - Custom Cabinets																													
410270	Fabricate / Deliver 08 51 13 - Aluminum Windows	40	01-Aug-24	26-Sep-24	Fabricate / Deliver 08 51 13 - Aluminum Windows																													
410040	Fabricate / Deliver 05 12 00 - Structural Steel	20	15-Aug-24	12-Sep-24	Fabricate / Deliver 05 12 00 - Structural Steel																													
410300	Fabricate / Deliver 08 70 00 - Hardware Product Data	15	15-Aug-24	05-Sep-24	Fabricate / Deliver 08 70 00 - Hardware Product Data																													
410070	Fabricate / Deliver 04 22 00 - Concrete Masonry Unit	10	21-Aug-24*	04-Sep-24	Fabricate / Deliver 04 22 00 - Concrete Masonry Unit																													
CRITICAL SUBMITTALS PACKAGE 2		197	10-Jul-24 A	14-May-25																														
020011	Upload Submittal Log to CMS	1	15-Jul-24 A	01-Aug-24	Upload Submittal Log to CMS																													
WORK AREA 3		35	10-Jul-24 A	19-Sep-24																														
021000	Prepare / Submit 01 32 19 - Pre-NTP Submittals	10	10-Jul-24 A	14-Aug-24	Prepare / Submit 01 32 19 - Pre-NTP Submittals																													
021050	Prepare / Submit 03 XX XX - Concrete Forms / Reinforcemen	5	19-Jul-24 A	07-Aug-24	Prepare / Submit 03 XX XX - Concrete Forms / Reinforcement / Mix																													
410950	Prepare / Submit 02 41 19 - Demolition Work Plan CCB	9	31-Jul-24 A	13-Aug-24	Prepare / Submit 02 41 19 - Demolition Work Plan CCB																													
021110	Prepare / Submit 08 11 00 - Steel Door Frames Shop Dwgs -	9	31-Jul-24 A	13-Aug-24	Prepare / Submit 08 11 00 - Steel Door Frames Shop Dwgs - Exterior																													
021210	Prepare / Submit 08 11 00 - Steel Door Frames Shop Dwgs -	10	31-Jul-24 A	14-Aug-24	Prepare / Submit 08 11 00 - Steel Door Frames Shop Dwgs - Interior																													
021030	Prepare / Submit 23 36 00 - Air Terminal Units	10	01-Aug-24	14-Aug-24	Prepare / Submit 23 36 00 - Air Terminal Units																													
021080	Prepare / Submit 06 41 00 - Countertop Brackets Shop Dwgs	10	01-Aug-24	14-Aug-24	Prepare / Submit 06 41 00 - Countertop Brackets Shop Dwgs																													
021090	Prepare / Submit 06 41 00 - Custom Cabinets Shop Dwgs	10	01-Aug-24	14-Aug-24	Prepare / Submit 06 41 00 - Custom Cabinets Shop Dwgs																													
021100	Prepare / Submit 07 10 00 - Waterproofing Coord Dwgs	10	01-Aug-24	14-Aug-24	Prepare / Submit 07 10 00 - Waterproofing Coord Dwgs																													
021120	Prepare / Submit 08 51 13 - Aluminum Window Shop Dwgs	10	01-Aug-24	14-Aug-24	Prepare / Submit 08 51 13 - Aluminum Window Shop Dwgs																													
021130	Prepare / Submit 08 70 00 - Hardware Product Data	10	01-Aug-24	14-Aug-24	Prepare / Submit 08 70 00 - Hardware Product Data																													
021150	Prepare / Submit 09 51 00 - Acoustical Ceiling Product Data /	10	01-Aug-24	14-Aug-24	Prepare / Submit 09 51 00 - Acoustical Ceiling Product Data / Shop Dwgs																													
021160	Prepare / Submit 09 65 00 - Resilient Flooring Product Data /	10	01-Aug-24	14-Aug-24	Prepare / Submit 09 65 00 - Resilient Flooring Product Data / Shop Dwgs																													
021170	Prepare / Submit 09 68 13 - Tile Carpet Samples / Shop Dwgs	10	01-Aug-24	14-Aug-24	Prepare / Submit 09 68 13 - Tile Carpet Samples / Shop Dwgs																													
021180	Prepare / Submit 12 36 00 - Countertop Samples / Shop Dwg	10	01-Aug-24	14-Aug-24	Prepare / Submit 12 36 00 - Countertop Samples / Shop Dwgs																													
021190	Prepare / Submit 28 31 00 - Fire Alarm Shop Dwgs	10	01-Aug-24	14-Aug-24	Prepare / Submit 28 31 00 - Fire Alarm Shop Dwgs																													
021200	Prepare / Submit 26 51 00 - Interior Lighting Product Data	10	01-Aug-24	14-Aug-24	Prepare / Submit 26 51 00 - Interior Lighting Product Data																													
031005	Prepare / Submit 32 31 13.10 - Chain Link Fence / Gates Prc	10	01-Aug-24	14-Aug-24	Prepare / Submit 32 31 13.10 - Chain Link Fence / Gates Product Data and Show Dwgs																													
021055	Prepare / Submit 04 22 00 - Concrete Masonry Unit	10	01-Aug-24	14-Aug-24	Prepare / Submit 04 22 00 - Concrete Masonry Unit																													
021070	Prepare / Submit 05 40 00 - Stud Framing Shop Dwgs	10	07-Aug-24	20-Aug-24	Prepare / Submit 05 40 00 - Stud Framing Shop Dwgs																													
021220	Review / Approve 03 XX XX - Concrete Forms / Reinforcemer	10	08-Aug-24	21-Aug-24	Review / Approve 03 XX XX - Concrete Forms / Reinforcement / Mix																													
410960	Review / Approve 02 41 19 - Demolition Work Plan CCB	10	14-Aug-24	27-Aug-24	Review / Approve 02 41 19 - Demolition Work Plan CCB																													
021280	Review / Approve 08 11 00 - Steel Door Frames Shop Dwgs -	10	14-Aug-24	27-Aug-24	Review / Approve 08 11 00 - Steel Door Frames Shop Dwgs - Exterior																													
021250	Review / Approve 06 41 00 - Countertop Brackets Shop Dwgs	10	15-Aug-24	28-Aug-24	Review / Approve 06 41 00 - Countertop Brackets Shop Dwgs																													
021260	Review / Approve 06 41 00 - Custom Cabinets Shop Dwgs	10	15-Aug-24	28-Aug-24	Review / Approve 06 41 00 - Custom Cabinets Shop Dwgs																													
021270	Review / Approve 07 10 00 - Waterproofing Coord Dwgs	10	15-Aug-24	28-Aug-24	Review / Approve 07 10 00 - Waterproofing Coord Dwgs																													
021290	Review / Approve 08 51 13 - Aluminum Window Shop Dwgs	10	15-Aug-24	28-Aug-24	Review / Approve 08 51 13 - Aluminum Window Shop Dwgs																													
021300	Review / Approve 08 70 00 - Hardware Product Data	10	15-Aug-24	28-Aug-24	Review / Approve 08 70 00 - Hardware Product Data																													
021320	Review / Approve 09 51 00 - Acoustical Ceiling Product Data	10	15-Aug-24	28-Aug-24	Review / Approve 09 51 00 - Acoustical Ceiling Product Data / Shop Dwgs																													
021330	Review / Approve 09 65 00 - Resilient Flooring Product Data /	10	15-Aug-24	28-Aug-24	Review / Approve 09 65 00 - Resilient Flooring Product Data / Shop Dwgs																													
021340	Review / Approve 09 68 13 - Tile Carpet Samples / Shop Dwç	10	15-Aug-24	28-Aug-24	Review / Approve 09 68 13 - Tile Carpet Samples / Shop Dwgs																													
021350	Review / Approve 12 36 00 - Countertop Samples / Shop Dwç	10	15-Aug-24	28-Aug-24	Review / Approve 12 36 00 - Countertop Samples / Shop Dwgs																													
021360	Review / Approve 28 31 00 - Fire Alarm Shop Dwgs	10	15-Aug-24	28-Aug-24	Review / Approve 28 31 00 - Fire Alarm Shop Dwgs																													

▬ Remaining Level of Effort ▬ Critical Remaining Work
▬ Secondary Baseline ◆ Milestone
▬ Actual Work
▬ Remaining Work

8/1/24 UPDATE

TASK filters: Incomplete, Incomplete.

Activity ID	Activity Name	Rem Dur	Start	Finish	Milestone	Q3, 2024			Q4, 2024			Q1, 2025			Q2, 2025			Q3, 2025			Q4, 2025			Q1, 2026			Q2, 2026			Q3, 2026					
						Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep				
						Activity Name																													
021370	Review / Approve 26 51 00 - Interior Lighting Product Data	10	15-Aug-24	28-Aug-24	5	Review / Approve 26 51 00 - Interior Lighting Product Data																													
021020	Review / Approve 23 36 00 - Air Terminal Units	10	15-Aug-24	28-Aug-24	4	Review / Approve 23 36 00 - Air Terminal Units																													
021010	Review / Approve 01 32 19 - Pre-NTP Submittals	10	15-Aug-24	28-Aug-24	1	Review / Approve 01 32 19 - Pre-NTP Submittals																													
021380	Review / Approve 08 11 00 - Steel Door Frames Shop Dwgs -	10	15-Aug-24	28-Aug-24	4	Review / Approve 08 11 00 - Steel Door Frames Shop Dwgs - Interior																													
031015	Review / Approve 32 31 13.10 - Chain Link Fence / Gates Pr	10	15-Aug-24	28-Aug-24	1	Review / Approve 32 31 13.10 - Chain Link Fence / Gates Product Data and Show Dwgs																													
021065	Review / Approve 04 22 00 - Concrete Masonry Unit	10	15-Aug-24	28-Aug-24	1	Review / Approve 04 22 00 - Concrete Masonry Unit																													
021240	Review / Approve 05 40 00 - Stud Framing Shop Dwgs	10	21-Aug-24	04-Sep-24	40	Review / Approve 05 40 00 - Stud Framing Shop Dwgs																													
410970	Prepare / Submit MEP FP Coordinated Shop Drawings CCB	10	22-Aug-24	05-Sep-24	70	Prepare / Submit MEP FP Coordinated Shop Drawings CCB																													
410980	Review / Approve MEP FP Coordinated Shop Drawings CCB	10	06-Sep-24	19-Sep-24	410980	Review / Approve MEP FP Coordinated Shop Drawings CCB																													
WORK AREA 4		197	31-Jul-24 A	14-May-25	1																														
024000	Prepare / Submit 02 41 19 & 02 82 13 - Demolition Work Plan	9	31-Jul-24 A	13-Aug-24	7	Prepare / Submit 02 41 19 & 02 82 13 - Demolition Work Plan Zone 4																													
024060	Prepare / Submit 08 70 00 - Hardware Product Data	9	31-Jul-24 A	13-Aug-24	4	Prepare / Submit 08 70 00 - Hardware Product Data																													
024140	Prepare / Submit 08 11 00 - Steel Door Frames Shop Dwgs -	9	31-Jul-24 A	13-Aug-24	4	Prepare / Submit 08 11 00 - Steel Door Frames Shop Dwgs - Interior																													
020070	Prepare / Submit 34 77 39 BHS Mechanical Submittals	40	01-Aug-24	26-Sep-24	5	Prepare / Submit 34 77 39 BHS Mechanical Submittals																													
024020	Prepare / Submit 05 40 00 - Stud Framing Shop Dwgs	10	01-Aug-24	14-Aug-24	5	Prepare / Submit 05 40 00 - Stud Framing Shop Dwgs																													
024030	Prepare / Submit 06 41 00 - Countertop Brackets Shop Dwgs	10	01-Aug-24	14-Aug-24	5	Prepare / Submit 06 41 00 - Countertop Brackets Shop Dwgs																													
024040	Prepare / Submit 06 41 00 - Custom Cabinets Shop Dwgs	10	01-Aug-24	14-Aug-24	1	Prepare / Submit 06 41 00 - Custom Cabinets Shop Dwgs																													
024070	Prepare / Submit 09 51 00 - Acoustical Ceiling Product Data /	10	01-Aug-24	14-Aug-24	2	Prepare / Submit 09 51 00 - Acoustical Ceiling Product Data / Shop Dwgs																													
024080	Prepare / Submit 09 68 13 - Tile Carpet Samples / Shop Dwgs	10	01-Aug-24	14-Aug-24	4	Prepare / Submit 09 68 13 - Tile Carpet Samples / Shop Dwgs																													
024090	Prepare / Submit 12 36 00 - Countertop Samples / Shop Dwg	10	01-Aug-24	14-Aug-24	3	Prepare / Submit 12 36 00 - Countertop Samples / Shop Dwgs																													
024100	Prepare / Submit 28 31 00 - Fire Alarm Shop Dwgs	10	01-Aug-24	14-Aug-24	1	Prepare / Submit 28 31 00 - Fire Alarm Shop Dwgs																													
024110	Prepare / Submit 26 51 00 - Interior Lighting Product Data	10	01-Aug-24	14-Aug-24	1	Prepare / Submit 26 51 00 - Interior Lighting Product Data																													
024130	Prepare / Submit 09 65 00 - Resilient Flooring Product Data /	10	01-Aug-24	14-Aug-24	4	Prepare / Submit 09 65 00 - Resilient Flooring Product Data / Shop Dwgs																													
024150	Prepare / Submit 23 36 00 - Air Terminal Units	10	01-Aug-24	14-Aug-24	5	Prepare / Submit 23 36 00 - Air Terminal Units																													
024160	Prepare / Submit 05 12 00 - Structural Steel Shop Dwgs	10	01-Aug-24	14-Aug-24	2	Prepare / Submit 05 12 00 - Structural Steel Shop Dwgs																													
024180	Prepare / Submit 06 64 10 - Fiber Reinforced Panels Product	10	01-Aug-24	14-Aug-24	5	Prepare / Submit 06 64 10 - Fiber Reinforced Panels Product Data / Shop Dwgs																													
024210	Prepare / Submit 08 14 00 - Wood Door Frames Shop Dwgs -	10	01-Aug-24	14-Aug-24	5	Prepare / Submit 08 14 00 - Wood Door Frames Shop Dwgs - Interior																													
024330	Prepare / Submit 08 30 00 - Special Door Shop Dwgs / Produ	10	01-Aug-24	14-Aug-24	0	Prepare / Submit 08 30 00 - Special Door Shop Dwgs / Product Data																													
024350	Prepare / Submit 09 51 33 - Metal Pan Ceilings Shop Dwgs /	10	01-Aug-24	14-Aug-24	2	Prepare / Submit 09 51 33 - Metal Pan Ceilings Shop Dwgs / Product Data																													
024355	Prepare / Submit 10 14 13 - Specialty Sign Shop Dwgs / Proc	10	01-Aug-24	14-Aug-24	7	Prepare / Submit 10 14 13 - Specialty Sign Shop Dwgs / Product Data																													
024365	Prepare / Submit 13 42 75 - Demountable Partitions Shop Dw	10	01-Aug-24	14-Aug-24	2	Prepare / Submit 13 42 75 - Demountable Partitions Shop Dwgs / Product Data																													
024370	Prepare / Submit 07 95 13 - Expansion Joint Cover Assembli	10	01-Aug-24	14-Aug-24	4	Prepare / Submit 07 95 13 - Expansion Joint Cover Assemblies Product Data / Shop Dwgs																													
024200	Review / Approve 02 41 19 & 02 82 13 - Demolition Work Pla	10	14-Aug-24	27-Aug-24	7	Review / Approve 02 41 19 & 02 82 13 - Demolition Work Plan Zone 4																													
024250	Review / Approve 08 70 00 - Hardware Product Data	10	14-Aug-24	27-Aug-24	4	Review / Approve 08 70 00 - Hardware Product Data																													
024320	Review / Approve 08 11 00 - Steel Door Frames Shop Dwgs -	10	14-Aug-24	27-Aug-24	4	Review / Approve 08 11 00 - Steel Door Frames Shop Dwgs - Interior																													
024220	Review / Approve 05 40 00 - Stud Framing Shop Dwgs	10	15-Aug-24	28-Aug-24	5	Review / Approve 05 40 00 - Stud Framing Shop Dwgs																													
024230	Review / Approve 06 41 00 - Countertop Brackets Shop Dwgs	10	15-Aug-24	28-Aug-24	5	Review / Approve 06 41 00 - Countertop Brackets Shop Dwgs																													
024240	Review / Approve 06 41 00 - Custom Cabinets Shop Dwgs	10	15-Aug-24	28-Aug-24	1	Review / Approve 06 41 00 - Custom Cabinets Shop Dwgs																													
024260	Review / Approve 09 51 00 - Acoustical Ceiling Product Data	10	15-Aug-24	28-Aug-24	2	Review / Approve 09 51 00 - Acoustical Ceiling Product Data / Shop Dwgs																													
024270	Review / Approve 09 65 00 - Resilient Flooring Product Data /	10	15-Aug-24	28-Aug-24	4	Review / Approve 09 65 00 - Resilient Flooring Product Data / Shop Dwgs																													
024280	Review / Approve 09 68 13 - Tile Carpet Samples / Shop Dwg	10	15-Aug-24	28-Aug-24	4	Review / Approve 09 68 13 - Tile Carpet Samples / Shop Dwgs																													
024290	Review / Approve 12 36 00 - Countertop Samples / Shop Dwg	10	15-Aug-24	28-Aug-24	3	Review / Approve 12 36 00 - Countertop Samples / Shop Dwgs																													
024300	Review / Approve 28 31 00 - Fire Alarm Shop Dwgs	10	15-Aug-24	28-Aug-24	1	Review / Approve 28 31 00 - Fire Alarm Shop Dwgs																													
024310	Review / Approve 26 51 00 - Interior Lighting Product Data	10	15-Aug-24	28-Aug-24	1	Review / Approve 26 51 00 - Interior Lighting Product Data																													
024120	Review / Approve 23 36 00 - Air Terminal Units	10	15-Aug-24	28-Aug-24	5	Review / Approve 23 36 00 - Air Terminal Units																													
024170	Review / Approve 05 12 00 - Structural Steel Shop Dwgs	10	15-Aug-24	28-Aug-24	2	Review / Approve 05 12 00 - Structural Steel Shop Dwgs																													
024190	Review / Approve 06 64 10 - Fiber Reinforced Panels Product	10	15-Aug-24	28-Aug-24	5	Review / Approve 06 64 10 - Fiber Reinforced Panels Product Data / Shop Dwgs																													
024215	Review / Approve 08 14 00 - Wood Door Frames Shop Dwgs	10	15-Aug-24	28-Aug-24	5	Review / Approve 08 14 00 - Wood Door Frames Shop Dwgs - Interior																													

■ Remaining Level of Effort ■ Critical Remaining Work
■ Secondary Baseline ◆ Milestone
■ Actual Work
■ Remaining Work

8/1/24 UPDATE

TASK filters: Incomplete, Incomplete.

Activity ID	Activity Name	Rem Dur	Start	Finish	Qtr 3, 2024			Qtr 4, 2024			Qtr 1, 2025			Qtr 2, 2025			Qtr 3, 2025			Qtr 4, 2025			Qtr 1, 2026			Qtr 2, 2026			Qtr 3, 2026			
					Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep		
024340	Submit / Approve 08 30 00 - Special Door Shop Dwgs / Product Data	10	15-Aug-24	28-Aug-24	024340 Submit / Approve 08 30 00 - Special Door Shop Dwgs / Product Data																											
024360	Review / Approve 09 51 33 - Metal Pan Ceilings Shop Dwgs / Product Data	10	15-Aug-24	28-Aug-24	024360 Review / Approve 09 51 33 - Metal Pan Ceilings Shop Dwgs / Product Data																											
024375	Review / Approve 10 14 13 - Specialty Sign Shop Dwgs / Product Data	10	15-Aug-24	28-Aug-24	024375 Review / Approve 10 14 13 - Specialty Sign Shop Dwgs / Product Data																											
024385	Review / Approve 13 42 75 - Demountable Partitions Shop Dwgs / Product Data	10	15-Aug-24	28-Aug-24	024385 Review / Approve 13 42 75 - Demountable Partitions Shop Dwgs / Product Data																											
024380	Review / Approve 07 95 13 - Expansion Joint Cover Assemblies Product Data / Shop Dwgs	10	15-Aug-24	28-Aug-24	024380 Review / Approve 07 95 13 - Expansion Joint Cover Assemblies Product Data / Shop Dwgs																											
410990	Prepare / Submit MEP FP Coordinated Shop Drawings Zone 4	10	26-Sep-24	09-Oct-24	410990 Prepare / Submit MEP FP Coordinated Shop Drawings Zone 4																											
020080	Review / Approve 34 77 39 BHS Mechanical Submittals	10	27-Sep-24	10-Oct-24	020080 Review / Approve 34 77 39 BHS Mechanical Submittals																											
411000	Review / Approve MEP FP Coordinated Shop Drawings Zone 4	10	10-Oct-24	23-Oct-24	411000 Review / Approve MEP FP Coordinated Shop Drawings Zone 4																											
020100	Review / Approve 34 77 39 BHS Header Steel Shop Drawings	30	11-Oct-24	21-Nov-24	020100 Review / Approve 34 77 39 BHS Header Steel Shop Drawings																											
020160	Review / Approve 34 77 39 BHS Electrical / Controls Shop Drawings	30	22-Nov-24	09-Jan-25	020160 Review / Approve 34 77 39 BHS Electrical / Controls Shop Drawings																											
020220	Review / Approve 34 77 39 BHS User Interface Drawings	30	10-Jan-25	24-Feb-25	020220 Review / Approve 34 77 39 BHS User Interface Drawings																											
024400	Prepare / Submit 09 66 16.16 - Terrazzo Flooring Mock-up	15	10-Apr-25	30-Apr-25	024400 Prepare / Submit 09 66 16.16 - Terrazzo Flooring Mock-up																											
024410	Review / Approve 09 66 16.16 - Terrazzo Flooring Mock-up	10	01-May-25	14-May-25	024410 Review / Approve 09 66 16.16 - Terrazzo Flooring Mock-up																											
WORK AREA 2		118	09-Aug-24	30-Jan-25																												
020095	WA2 LL Mechanical Equipment Submittals	40	09-Aug-24	07-Oct-24	020095 WA2 LL Mechanical Equipment Submittals																											
025000	Prepare / Submit 02 41 19 - Demolition Work Plan CCB	10	09-Aug-24	23-Aug-24	025000 Prepare / Submit 02 41 19 - Demolition Work Plan CCB																											
025010	Prepare / Submit 03 XX XX - Concrete Forms / Reinforcement / Mix	10	09-Aug-24	23-Aug-24	025010 Prepare / Submit 03 XX XX - Concrete Forms / Reinforcement / Mix																											
025020	Prepare / Submit 05 40 00 - Stud Framing Shop Dwgs	10	09-Aug-24	23-Aug-24	025020 Prepare / Submit 05 40 00 - Stud Framing Shop Dwgs																											
025030	Prepare / Submit 08 11 00 - Steel Door Frames Shop Dwgs - Exterior	10	09-Aug-24	23-Aug-24	025030 Prepare / Submit 08 11 00 - Steel Door Frames Shop Dwgs - Exterior																											
025090	Prepare / Submit 05 12 00 - Structural Steel Shop Dwgs	10	09-Aug-24	23-Aug-24	025090 Prepare / Submit 05 12 00 - Structural Steel Shop Dwgs																											
025100	Prepare / Submit 05 31 13 - Steel Pan Deck Shop Dwgs	10	09-Aug-24	23-Aug-24	025100 Prepare / Submit 05 31 13 - Steel Pan Deck Shop Dwgs																											
025110	Prepare / Submit 07 21 00 - Roofing System Product Data / Shop Dwgs	10	09-Aug-24	23-Aug-24	025110 Prepare / Submit 07 21 00 - Roofing System Product Data / Shop Dwgs																											
025120	Prepare / Submit 11 81 29 Fall Protection Product Data / Shop Drawings	10	09-Aug-24	23-Aug-24	025120 Prepare / Submit 11 81 29 Fall Protection Product Data / Shop Drawings																											
025040	Review / Approve 02 41 19 - Demolition Work Plan CCB	10	23-Aug-24	09-Sep-24	025040 Review / Approve 02 41 19 - Demolition Work Plan CCB																											
025050	Review / Approve 03 XX XX - Concrete Forms / Reinforcement / Mix	10	23-Aug-24	09-Sep-24	025050 Review / Approve 03 XX XX - Concrete Forms / Reinforcement / Mix																											
025060	Review / Approve 05 40 00 - Stud Framing Shop Dwgs	10	23-Aug-24	09-Sep-24	025060 Review / Approve 05 40 00 - Stud Framing Shop Dwgs																											
025070	Review / Approve 08 11 00 - Steel Door Frames Shop Dwgs - Exterior	10	23-Aug-24	09-Sep-24	025070 Review / Approve 08 11 00 - Steel Door Frames Shop Dwgs - Exterior																											
025140	Review / Approve 05 12 00 - Structural Steel Shop Dwgs	10	23-Aug-24	09-Sep-24	025140 Review / Approve 05 12 00 - Structural Steel Shop Dwgs																											
025150	Review / Approve 05 31 13 - Steel Pan Deck Shop Dwgs	10	23-Aug-24	09-Sep-24	025150 Review / Approve 05 31 13 - Steel Pan Deck Shop Dwgs																											
025160	Review / Approve 07 21 00 - Roofing System Product Data / Shop Dwgs	10	23-Aug-24	09-Sep-24	025160 Review / Approve 07 21 00 - Roofing System Product Data / Shop Dwgs																											
025170	Review / Approve 11 81 29 Fall Protection Product Data / Shop Drawings	10	23-Aug-24	09-Sep-24	025170 Review / Approve 11 81 29 Fall Protection Product Data / Shop Drawings																											
020097	Prepare / Submit MEP FP Coordinated Shop Drawings CCB	10	17-Oct-24	30-Oct-24	020097 Prepare / Submit MEP FP Coordinated Shop Drawings CCB																											
020099	Review / Approve MEP FP Coordinated Shop Drawings CCB	10	31-Oct-24	13-Nov-24	020099 Review / Approve MEP FP Coordinated Shop Drawings CCB																											
025080	Prepare / Submit 03 40 00 - Pre-Cast Concrete Shop Drawings	40	14-Nov-24	15-Jan-25	025080 Prepare / Submit 03 40 00 - Pre-Cast Concrete Shop Drawings																											
025130	Review / Approve 03 40 00 - Pre-Cast Concrete Shop Drawings	10	16-Jan-25	30-Jan-25	025130 Review / Approve 03 40 00 - Pre-Cast Concrete Shop Drawings																											
PROCUREMENT PACKAGE 2		202	22-Aug-24	12-Jun-25																												
WORK AREA 3		84	22-Aug-24	20-Dec-24																												
031000	Fabricate / Deliver 03 XX XX - Concrete Forms / Reinforcement	20	22-Aug-24	19-Sep-24	031000 Fabricate / Deliver 03 XX XX - Concrete Forms / Reinforcement																											
031060	Fabricate / Deliver 08 11 00 - Steel Doors and Frames - Exterior	80	28-Aug-24	20-Dec-24	031060 Fabricate / Deliver 08 11 00 - Steel Doors and Frames - Exterior																											
020210	Fabricate / Deliver Terminal Units (Qty. 34)	35	29-Aug-24	17-Oct-24	020210 Fabricate / Deliver Terminal Units (Qty. 34)																											
031020	Fabricate / Deliver 04 22 00 - Concrete Masonry Unit	10	29-Aug-24	12-Sep-24	031020 Fabricate / Deliver 04 22 00 - Concrete Masonry Unit																											
031030	Fabricate / Deliver 06 41 00 - Countertop Brackets	10	29-Aug-24	12-Sep-24	031030 Fabricate / Deliver 06 41 00 - Countertop Brackets																											
031040	Fabricate / Deliver 06 41 00 - Custom Cabinets	30	29-Aug-24	10-Oct-24	031040 Fabricate / Deliver 06 41 00 - Custom Cabinets																											
031050	Fabricate / Deliver 07 10 00 - Waterproofing Material	5	29-Aug-24	05-Sep-24	031050 Fabricate / Deliver 07 10 00 - Waterproofing Material																											
031070	Fabricate / Deliver 08 51 13 - Aluminum Windows	40	29-Aug-24	24-Oct-24	031070 Fabricate / Deliver 08 51 13 - Aluminum Windows																											
031080	Fabricate / Deliver 08 70 00 - Hardware Product Data	15	29-Aug-24	19-Sep-24	031080 Fabricate / Deliver 08 70 00 - Hardware Product Data																											
031100	Fabricate / Deliver 09 51 00 - Acoustical Ceilings	5	29-Aug-24	05-Sep-24	031100 Fabricate / Deliver 09 51 00 - Acoustical Ceilings																											
031110	Fabricate / Deliver 09 65 00 - Resilient Flooring	10	29-Aug-24	12-Sep-24	031110 Fabricate / Deliver 09 65 00 - Resilient Flooring																											

▬ Remaining Level of Effort ▬ Critical Remaining Work
▬ Secondary Baseline ◆ Milestone
▬ Actual Work
▬ Remaining Work

8/1/24 UPDATE

TASK filters: Incomplete, Incomplete.

Activity ID	Activity Name	Rem Dur	Start	Finish	Schedule																											
					Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep		
031120	Fabricate / Deliver 09 68 13 - Tile Carpet	10	29-Aug-24	12-Sep-24	1120	Fabricate / Deliver 09 68 13 - Tile Carpet																										
031130	Fabricate / Deliver 12 36 00 - Countertops	20	29-Aug-24	26-Sep-24	1130	Fabricate / Deliver 12 36 00 - Countertops																										
031140	Fabricate / Deliver 28 31 00 - Fire Alarm Material	20	29-Aug-24	26-Sep-24	1140	Fabricate / Deliver 28 31 00 - Fire Alarm Material																										
031150	Fabricate / Deliver 26 51 00 - Interior Lighting	30	29-Aug-24	10-Oct-24	1150	Fabricate / Deliver 26 51 00 - Interior Lighting																										
031160	Fabricate / Deliver 32 31 13.10 Chain Link Fence / Gates	20	29-Aug-24	26-Sep-24	1160	Fabricate / Deliver 32 31 13.10 Chain Link Fence / Gates																										
031170	Fabricate / Deliver 08 11 00 - Steel Doors and Frames - Interi	55	29-Aug-24	14-Nov-24	1170	Fabricate / Deliver 08 11 00 - Steel Doors and Frames - Interior																										
031010	Fabricate / Deliver 05 40 00 - Stud Framing	10	05-Sep-24	18-Sep-24	031010	Fabricate / Deliver 05 40 00 - Stud Framing																										
020120	Fabricate / Deliver MEP FP Material	10	20-Sep-24	03-Oct-24	020120	Fabricate / Deliver MEP FP Material																										
WORK AREA 4		198	28-Aug-24	12-Jun-25	1																											
041070	Fabricate / Deliver 08 70 00 - Hardware Product Data	15	28-Aug-24	18-Sep-24	1070	Fabricate / Deliver 08 70 00 - Hardware Product Data																										
041150	Fabricate / Deliver 08 11 00 - Steel Doors and Frames - Interi	55	28-Aug-24	13-Nov-24	1150	Fabricate / Deliver 08 11 00 - Steel Doors and Frames - Interior																										
020085	Fabricate / Deliver 23 36 00 - Terminal Units (Qty. 2)	35	29-Aug-24	17-Oct-24	0085	Fabricate / Deliver 23 36 00 - Terminal Units (Qty. 2)																										
041020	Fabricate / Deliver 05 12 00 - Structural Steel	20	29-Aug-24	26-Sep-24	1020	Fabricate / Deliver 05 12 00 - Structural Steel																										
041000	Fabricate / Deliver 05 40 00 - Stud Framing	10	29-Aug-24	12-Sep-24	1000	Fabricate / Deliver 05 40 00 - Stud Framing																										
041040	Fabricate / Deliver 06 41 00 - Countertop Brackets	10	29-Aug-24	12-Sep-24	1040	Fabricate / Deliver 06 41 00 - Countertop Brackets																										
041050	Fabricate / Deliver 06 41 00 - Custom Cabinets	30	29-Aug-24	10-Oct-24	1050	Fabricate / Deliver 06 41 00 - Custom Cabinets																										
041090	Fabricate / Deliver 09 51 00 - Acoustical Ceilings	5	29-Aug-24	05-Sep-24	1090	Fabricate / Deliver 09 51 00 - Acoustical Ceilings																										
041100	Fabricate / Deliver 09 65 00 - Resilient Flooring	10	29-Aug-24	12-Sep-24	1100	Fabricate / Deliver 09 65 00 - Resilient Flooring																										
041110	Fabricate / Deliver 09 68 13 - Tile Carpet	10	29-Aug-24	12-Sep-24	1110	Fabricate / Deliver 09 68 13 - Tile Carpet																										
041120	Fabricate / Deliver 12 36 00 - Countertops	20	29-Aug-24	26-Sep-24	1120	Fabricate / Deliver 12 36 00 - Countertops																										
041160	Fabricate / Deliver 09 51 33 - Metal Pan Ceilings	40	29-Aug-24	24-Oct-24	1160	Fabricate / Deliver 09 51 33 - Metal Pan Ceilings																										
024390	Fabricate / Deliver 07 95 13 - Expansion Joint Cover Assemb	40	29-Aug-24	24-Oct-24	4390	Fabricate / Deliver 07 95 13 - Expansion Joint Cover Assemblies																										
041080	Fabricate / Deliver 06 64 10 - Fiber Reinforced Panels	20	29-Aug-24	26-Sep-24	1080	Fabricate / Deliver 06 64 10 - Fiber Reinforced Panels																										
041170	Fabricate / Deliver 08 14 00 - Wood Doors	40	29-Aug-24	24-Oct-24	1170	Fabricate / Deliver 08 14 00 - Wood Doors																										
041060	Fabricate / Deliver 08 30 00 - Special Doors	50	29-Aug-24	07-Nov-24	1060	Fabricate / Deliver 08 30 00 - Special Doors																										
041180	Fabricate / Deliver 10 14 13 - Specialty Sign	20	29-Aug-24	26-Sep-24	1180	Fabricate / Deliver 10 14 13 - Specialty Sign																										
041190	Fabricate / Deliver 13 42 75 - Demountable Partitions	30	29-Aug-24	10-Oct-24	1190	Fabricate / Deliver 13 42 75 - Demountable Partitions																										
041030	Fabricate / Deliver MEP FP Material Zone 4	10	24-Oct-24	06-Nov-24	041030	Fabricate / Deliver MEP FP Material Zone 4																										
041130	Fabricate / Deliver 28 31 00 - Fire Alarm Material	20	24-Oct-24	20-Nov-24	041130	Fabricate / Deliver 28 31 00 - Fire Alarm Material																										
041140	Fabricate / Deliver 26 51 00 - Interior Lighting	30	24-Oct-24	06-Dec-24	041140	Fabricate / Deliver 26 51 00 - Interior Lighting																										
020130	Fabricate / Deliver 34 77 39 - BHS Equipment	100	22-Nov-24	21-Apr-25	020130	Fabricate / Deliver 34 77 39 - BHS Equipment																										
020140	Fabricate / Deliver 34 77 39 - BHS Power Turn	120	22-Nov-24	19-May-25	020140	Fabricate / Deliver 34 77 39 - BHS Power Turn																										
041200	Fabricate / Deliver 09 66 16.16 - Terrazzo Flooring Material	20	15-May-25	12-Jun-25	041200	Fabricate / Deliver 09 66 16.16 - Terrazzo Flooring Material																										
WORK AREA 2		158	09-Sep-24	25-Apr-25	5																											
025180	Fabricate / Deliver 03 XX XX - Concrete Forms / Reinforceme	10	09-Sep-24	23-Sep-24	025180	Fabricate / Deliver 03 XX XX - Concrete Forms / Reinforcement / Mix																										
025190	Fabricate / Deliver 05 40 00 - Stud Framing Material	10	09-Sep-24	23-Sep-24	025190	Fabricate / Deliver 05 40 00 - Stud Framing Material																										
025200	Fabricate / Deliver 08 11 00 - Steel Door Frames - Exterior	10	09-Sep-24	23-Sep-24	025200	Fabricate / Deliver 08 11 00 - Steel Door Frames - Exterior																										
025220	Fabricate / Deliver 05 12 00 - Structural Steel	10	09-Sep-24	23-Sep-24	025220	Fabricate / Deliver 05 12 00 - Structural Steel																										
025230	Fabricate / Deliver 05 31 13 - Steel Pan Deck	10	09-Sep-24	23-Sep-24	025230	Fabricate / Deliver 05 31 13 - Steel Pan Deck																										
025240	Fabricate / Deliver 07 21 00 - Roofing System Material	10	09-Sep-24	23-Sep-24	025240	Fabricate / Deliver 07 21 00 - Roofing System Material																										
025250	Fabricate / Deliver 11 81 29 Fall Protection System	10	09-Sep-24	23-Sep-24	025250	Fabricate / Deliver 11 81 29 Fall Protection System																										
020180	Fabricate / Deliver Chilled Water Pumps (Qty. 4)	60	07-Oct-24	06-Jan-25	020180	Fabricate / Deliver Chilled Water Pumps (Qty. 4)																										
020190	Fabricate / Deliver Heating Water Pumps (Qty. 6)	60	07-Oct-24	06-Jan-25	020190	Fabricate / Deliver Heating Water Pumps (Qty. 6)																										
020200	Fabricate / Deliver Heat Exchangers (Qty. 3)	90	07-Oct-24	19-Feb-25	020200	Fabricate / Deliver Heat Exchangers (Qty. 3)																										
020195	Fabricate / Deliver Transformers (Qty. 3)	70	07-Oct-24	21-Jan-25	020195	Fabricate / Deliver Transformers (Qty. 3)																										
020250	Fabricate / Deliver Exhaust Fans (Qty. 2)	60	07-Oct-24	06-Jan-25	020250	Fabricate / Deliver Exhaust Fans (Qty. 2)																										
020260	Fabricate / Deliver Unit Heaters (Qty. 2)	40	07-Oct-24	04-Dec-24	020260	Fabricate / Deliver Unit Heaters (Qty. 2)																										
020270	Fabricate / Deliver Air Separator (Qty. 1)	40	07-Oct-24	04-Dec-24	020270	Fabricate / Deliver Air Separator (Qty. 1)																										

■ Remaining Level of Effort ■ Critical Remaining Work
■ Actual Work ◆ Milestone
■ Remaining Work

8/1/24 UPDATE

TASK filters: Incomplete, Incomplete.

Activity ID	Activity Name	Rem Dur	Start	Finish	Schedule																														
					Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep					
020280	Fabricate / Deliver Expansion Tanks (Qty. 2)	40	07-Oct-24	04-Dec-24																															
020290	Fabricate / Deliver Steam Traps (Qty. 2)	40	07-Oct-24	04-Dec-24																															
020300	Fabricate / Deliver Seismic Loops (Qty.16)	60	07-Oct-24	06-Jan-25																															
020125	Fabricate / Deliver Condensate Pumps (Qty. 1)	60	07-Oct-24	06-Jan-25																															
025260	Fabricate / Deliver MEP Materials	50	14-Nov-24	30-Jan-25																															
025210	Fabricate / Deliver 03 40 00 - Pre-Cast Concrete	60	31-Jan-25	25-Apr-25																															
PRE-INSTALLATION MEETINGS					72	05-Aug-24	13-Nov-24																												
WORK AREA 1					72	05-Aug-24	13-Nov-24																												
018080	Cabinets and Countertops	1	05-Aug-24*	05-Aug-24																															
018000	Building Commissioning	1	12-Aug-24	12-Aug-24																															
018060	Structural Steel (include misc. metal)	1	28-Aug-24	28-Aug-24																															
018140	Doors and Hardware	1	10-Sep-24	10-Sep-24																															
018040	Polished Concrete	1	09-Oct-24	09-Oct-24																															
018090	Weather Barrier (include windows/louvers, insulation and clac	1	01-Nov-24	01-Nov-24																															
018100	Fiber Cement Siding	1	01-Nov-24	01-Nov-24																															
018180	Specialties (include toilet accessories)	1	11-Nov-24	11-Nov-24																															
018130	Hardware Keying	1	13-Nov-24	13-Nov-24																															
PACKAGE 1 - ENABLING					171	28-May-24 A	08-Apr-25																												
SKYWEST TEMP TRAILERS					17	25-Jul-24 A	23-Aug-24																												
111115	Procure / Install Temp Trailers	12	25-Jul-24 A	16-Aug-24																															
111125	Activation / CXing	5	19-Aug-24	23-Aug-24																															
ROOM A3324B - DELTA SAFETY OFFICE					29	16-Jul-24 A	11-Sep-24																												
111025	Modify Ductwork & HWS/R Lines	6	16-Jul-24 A	08-Aug-24																															
111110	Install Ceiling Grid	2	05-Aug-24	06-Aug-24																															
111085	Wire Pulls Data / FA	5	05-Aug-24*	09-Aug-24																															
111130	install GRDs	1	07-Aug-24	07-Aug-24																															
111075	Repair Duct / Pipe Insulation	1	09-Aug-24	09-Aug-24																															
111100	Cover Inspection	1	12-Aug-24	12-Aug-24																															
111120	Install Light Fixtures	2	15-Aug-24	16-Aug-24																															
111140	Ceiling Inspections	1	19-Aug-24	19-Aug-24																															
111150	Drop Ceiling Tile	1	20-Aug-24	20-Aug-24																															
111190	DDC Wiring / Controls	1	21-Aug-24	21-Aug-24																															
111160	Final Paint	1	21-Aug-24	21-Aug-24																															
111145	Install FE Cabinet	1	22-Aug-24	22-Aug-24																															
111200	TAB	1	22-Aug-24	22-Aug-24																															
111170	Install Carpet & Rubber Base	3	22-Aug-24	26-Aug-24																															
111180	Elect. / FA Trim	2	22-Aug-24	23-Aug-24																															
111185	Install Signage	1	26-Aug-24	26-Aug-24																															
111000	CXing / Punchlist	10	27-Aug-24	10-Sep-24																															
111010	Partial Substantial Completion	1	11-Sep-24	11-Sep-24																															
CONSTRUCT B3206					91	25-Jun-24 A	10-Dec-24																												
LOGISTICS					56	15-Jul-24 A	18-Oct-24																												
171500	Install Hydronic Piping Runs - SDR Dates TBD	8	15-Jul-24 A	12-Aug-24																															
171510	Test Hydronic System	4	13-Aug-24	16-Aug-24																															
172510	3 Section Jbox - East Wall - Cut over (Night Work)	1	14-Aug-24*	14-Aug-24																															
171400	Re-feed Circuits in 3 Section Jbox - East Wall	3	14-Aug-24*	19-Aug-24																															
172200	Shutdown & Cutover Hydronic Piping Offset Runs	6	19-Aug-24	26-Aug-24																															
172511	3 Section Jbox - East Wall - Cut over (Night Work)	1	21-Aug-24*	21-Aug-24																															

■ Remaining Level of Effort ■ Critical Remaining Work
■ Secondary Baseline ◆ Milestone
■ Actual Work
■ Remaining Work

8/1/24 UPDATE

TASK filters: Incomplete, Incomplete.

Activity ID	Activity Name	Rem Dur	Start	Finish	ID	Q3, 2024			Q4, 2024			Q1, 2025			Q2, 2025			Q3, 2025			Q4, 2025			Q1, 2026			Q2, 2026			Q3, 2026					
						Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep				
131380	Electrical Trim	2	26-Nov-24	27-Nov-24	2				131380																										
131390	Install Counters / Casework / Counter Tops	5	26-Nov-24	04-Dec-24	2				131390																										
131330	Install Stall doors	4	02-Dec-24	05-Dec-24	2				131330																										
131340	Install lighting /power outlets	2	02-Dec-24	03-Dec-24	2				131340																										
131400	Install Signage	1	04-Dec-24	04-Dec-24	2				131400																										
131350	Activation / CXing	10	06-Dec-24	19-Dec-24	2				131350																										
131360	Partial Substantial Completion	1	20-Dec-24	20-Dec-24	5				131360																										
CONSTRUCT DELTA/SKYWEST AIRLINES CCB SPACE						171	12-Jun-24 A	08-Apr-25	6																										
PHASE 1						24	12-Jun-24 A	04-Sep-24	1																										
141140	Install Plumbing Underground (RFI ??)	10	12-Jun-24 A	14-Aug-24	2																														
141180	Underground Inspection	1	15-Aug-24	15-Aug-24	2																														
141190	Concrete Pourback	3	16-Aug-24	20-Aug-24	2																														
141760	Floor Patching and Filling	10	21-Aug-24	04-Sep-24	150																														
PHASE 2						96	21-Aug-24	09-Jan-25	1																										
141200	Sprinkler Rough	4	21-Aug-24	26-Aug-24	500																														
141210	Mech Rough Above Ceiling	6	21-Aug-24	28-Aug-24	510																														
141240	Frame Walls	5	21-Aug-24	27-Aug-24	240																														
141250	Plumbing Wall Rough	5	28-Aug-24	04-Sep-24	2250																														
141260	Elec / FA Wall Rough	10	28-Aug-24	11-Sep-24	2260																														
141220	Elec Rough Above Ceiling	3	28-Aug-24	30-Aug-24	5220																														
141270	Controls Wall Rough	1	28-Aug-24	28-Aug-24	3270																														
141280	Comm Wall Rough	3	28-Aug-24	30-Aug-24	3280																														
141290	Install Backing	2	28-Aug-24	29-Aug-24	3290																														
141230	Install Door Frames	3	24-Sep-24	26-Sep-24	1																														
141300	Insulate Walls	2	27-Sep-24	30-Sep-24	1																														
141310	GWB / Tape Walls	7	01-Oct-24	09-Oct-24	1																														
141340	FA Ceiling Rough	2	10-Oct-24	11-Oct-24	1																														
141350	Controls Final Connection	3	10-Oct-24	14-Oct-24	1																														
141360	Comms / Security / AV Above Ceiling Rough	4	10-Oct-24	15-Oct-24	1																														
141320	Elec Ceiling Wire Pull	8	14-Oct-24	23-Oct-24	1																														
141330	Mech. Ceiling GRD Rough / Insulation	4	14-Oct-24	17-Oct-24	1																														
141370	Above Ceiling Inspections	2	16-Oct-24	17-Oct-24	2																														
141380	Polish Floors	4	24-Oct-24	29-Oct-24	1																														
141390	Hang Doors / Install Hardware	3	30-Oct-24	01-Nov-24	1																														
141400	Repair Trade Damage Walls	3	04-Nov-24	06-Nov-24	1																														
141410	Paint Walls	3	07-Nov-24	11-Nov-24	1																														
141420	Install Corner Guards	1	12-Nov-24	12-Nov-24	3																														
141430	Install Handrails at Ramps	3	12-Nov-24	14-Nov-24	3																														
141440	Install ACT Grid	2	12-Nov-24	13-Nov-24	1																														
141450	Elec trim	7	14-Nov-24	22-Nov-24	1																														
141460	Install Sprinkler Drops	3	14-Nov-24	18-Nov-24	2																														
141470	FA trim	2	14-Nov-24	15-Nov-24	1																														
141480	Comm trim	2	14-Nov-24	15-Nov-24	1																														
141490	Elec Install Fixtures in ACT	6	25-Nov-24	04-Dec-24	1																														
141500	Drop Ceiling Tiles	1	05-Dec-24	05-Dec-24	1																														
141510	Install VCT Flooring	4	06-Dec-24	11-Dec-24	1																														
141520	Install Casework	4	12-Dec-24	17-Dec-24	1																														
141530	Install Kitchen Fixtures	2	18-Dec-24	19-Dec-24	1																														

Remaining Level of Effort
 Critical Remaining Work
 Secondary Baseline
 Actual Work
 Remaining Work
 Milestone

8/1/24 UPDATE

TASK filters: Incomplete, Incomplete.

Activity ID	Activity Name	Rem Dur	Start	Finish	Milestone	Q3, 2024		Q4, 2024			Q1, 2025			Q2, 2025			Q3, 2025			Q4, 2025			Q1, 2026			Q2, 2026			Q3, 2026								
						Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep						
141540	Final Paint	1	20-Dec-24	20-Dec-24	1					141540																											
141550	CXing / Punchlist	10	23-Dec-24	08-Jan-25	1					141550																											
141560	Partial Substantial Completion	1	09-Jan-25	09-Jan-25	1					141560																											
PHASE 3						61	10-Jan-25	08-Apr-25	1																												
141570	Demo Temp Walls / Construct New Temp Walls	5	10-Jan-25	16-Jan-25	1																																
141030	Request Panel (R) B2-P2-31E-1shut down	1	10-Jan-25	10-Jan-25	1																																
141100	Elec Panel Relocation	3	13-Jan-25	15-Jan-25	1																																
141120	Elec Move Pipe / Wire to New Location	4	16-Jan-25	22-Jan-25	1																																
141580	Demo ACT / Walls	3	17-Jan-25	22-Jan-25	1																																
141590	Rework Sprinklers	3	23-Jan-25	27-Jan-25	1																																
141600	Mechanical Demo	4	23-Jan-25	28-Jan-25	1																																
141610	Demo/Make Safe electrical	3	23-Jan-25	27-Jan-25	1																																
141160	Elec Cut Over Panel / Test	1	23-Jan-25	23-Jan-25	1																																
141170	Demo Existing IT Room Door / Wall	2	24-Jan-25	27-Jan-25	1																																
141620	Elec rough-in walls	3	28-Jan-25	30-Jan-25	1																																
141630	Mechanical Rough-In	8	29-Jan-25	07-Feb-25	1																																
141640	Rough-in overhead Elec/Comm	5	10-Feb-25	14-Feb-25	1																																
141650	Repair Walls	6	18-Feb-25	25-Feb-25	1																																
141660	Paint Walls	5	26-Feb-25	04-Mar-25	1																																
141670	Install Ceiling Grid	3	05-Mar-25	07-Mar-25	1																																
141680	Install Lights/Finishes	4	10-Mar-25	13-Mar-25	1																																
141690	Install GRDs	1	14-Mar-25	14-Mar-25	1																																
141700	Install Controls	5	17-Mar-25	21-Mar-25	1																																
141710	Polish Floors	4	24-Mar-25	27-Mar-25	1																																
141720	Drop Ceiling Tiles	1	28-Mar-25	28-Mar-25	1																																
141730	Finish Paint	4	31-Mar-25	03-Apr-25	1																																
141740	Install Rubber Base	2	04-Apr-25	07-Apr-25	1																																
141750	Partial Substantial Completion	1	08-Apr-25	08-Apr-25	1																																
TEMP AHU INSTALLATION & DUCTWORK						150	29-Jul-24 A	10-Mar-25	9																												
160020	F / R / P AHU HK Pad	10	29-Jul-24 A	14-Aug-24	9																																
160000	Install Temp AHU in Mech Room	30	15-Aug-24	26-Sep-24	9																																
160100	HVAC DL Manager Offices at B2 Rooms	30	10-Jan-25	24-Feb-25	9																																
161000	CXing / Punchlist	10	25-Feb-25	10-Mar-25	9																																
CCB CIVIL IMPROVEMENTS						20	19-Aug-24	16-Sep-24	0																												
100014	Relocate SSCO and CB at GL-43/H	10	19-Aug-24*	30-Aug-24	0																																
100024	Install New IWS Concrete Lid at GL-33.5/H	10	03-Sep-24	16-Sep-24	0																																
PACKAGE 2 - CONCOURSE B HVAC UPGRADE						498	08-Jul-24 A	28-Jul-26	3																												
200000	Notice to Proceed Package 2 - HVAC Upgrade	33	08-Jul-24 A	02-Sep-24	1																																
SECTOR 32 RAMP LEVEL						23	09-Sep-24	10-Oct-24	1																												
200010	Demo Walls for Structural Upgrades	3	09-Sep-24	12-Sep-24	1																																
200030	Structural Column Reinforcement	8	12-Sep-24	24-Sep-24	1																																
200040	GWB / Mud / Tape Walls	5	24-Sep-24	01-Oct-24	1																																
200050	Prime / Paint Walls	5	01-Oct-24	08-Oct-24	1																																
200060	Replace Trim / Flooring / Base	2	08-Oct-24	10-Oct-24	1																																
SECTOR 34 RAMP LEVEL						23	11-Sep-24	11-Oct-24	1																												
200020	Demo Walls for Structural Upgrades	3	11-Sep-24	13-Sep-24	1																																
200070	Structural Column Reinforcement	8	16-Sep-24	25-Sep-24	1																																
200080	GWB / Mud / Tape Walls	5	26-Sep-24	02-Oct-24	1																																

Remaining Level of Effort
 Critical Remaining Work
 Secondary Baseline
 Actual Work
 Remaining Work
 Milestone

8/1/24 UPDATE

TASK filters: Incomplete, Incomplete.

Activity ID	Activity Name	Rem Dur	Start	Finish	Schedule																													
					Q3, 2024		Q4, 2024				Q1, 2025			Q2, 2025			Q3, 2025			Q4, 2025			Q1, 2026			Q2, 2026			Q3, 2026					
					Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep				
ROOF PIPING					157	14-Nov-24	03-Jul-25																											
201050	Layout of Pipe Supports	2	14-Nov-24	15-Nov-24	201050 ■ Layout of Pipe Supports																													
201120	Demo Roof for Pipe Supports	5	18-Nov-24	22-Nov-24	201120 ■ Demo Roof for Pipe Supports																													
201160	Temp Roof At Steel Supports	5	25-Nov-24	03-Dec-24	201160 ■ Temp Roof At Steel Supports																													
202040	Testing Pipe	10	14-May-25	28-May-25	202040 ■ Testing Pipe																													
202060	Piping Insullation	20	29-May-25	26-Jun-25	202060 ■ Piping Insullation																													
202070	Labels and Tagging	5	27-Jun-25	03-Jul-25	202070 ■ Labels and Tagging																													
ROOF PIPING SECTOR 33 / 34					80	18-Nov-24	18-Mar-25																											
201001	Crane Support (75T?)	80	18-Nov-24	18-Mar-25	201001 ■ Crane Support (75T?)																													
202160	Install Pipe Supports	25	04-Dec-24	10-Jan-25	202160 ■ Install Pipe Supports																													
202170	Re-Roof Around Steel Supports	25	04-Dec-24	10-Jan-25	202170 ■ Re-Roof Around Steel Supports																													
202180	Install Pipes	50	06-Jan-25	18-Mar-25	202180 ■ Install Pipes																													
ROOF PIPING SECTOR 7 / 32					75	28-Jan-25	13-May-25																											
410010	Crane Support (75T?)	75	28-Jan-25	13-May-25	410010 ■ Crane Support (75T?)																													
201190	Install Pipe Supports	25	04-Feb-25	11-Mar-25	201190 ■ Install Pipe Supports																													
201200	Re-Roof Around Steel Supports	25	04-Feb-25	11-Mar-25	201200 ■ Re-Roof Around Steel Supports																													
202030	Install Pipes	50	05-Mar-25	13-May-25	202030 ■ Install Pipes																													
PENTHOUSE 2					153	26-Sep-24	07-May-25																											
STRUCTURE					81	26-Sep-24	24-Jan-25																											
201020	Demo Existing Roof for Structural Supports	5	26-Sep-24	02-Oct-24	201020 ■ Demo Existing Roof for Structural Supports																													
201130	Install Temp Roof	10	03-Oct-24	16-Oct-24	201130 ■ Install Temp Roof																													
202230	Install Temp Roof Shoring	5	17-Oct-24	23-Oct-24	202230 ■ Install Temp Roof Shoring																													
202260	Demo Existing Structural Steel	5	24-Oct-24	30-Oct-24	202260 ■ Demo Existing Structural Steel																													
202270	Install C8s and Seismic Bracing	10	31-Oct-24	13-Nov-24	202270 ■ Install C8s and Seismic Bracing																													
201180	Erect Steel PH Columns / Sub-frame / Bracing	10	14-Nov-24	27-Nov-24	201180 ■ Erect Steel PH Columns / Sub-frame / Bracing																													
202290	Re-Roof Around Steel Columns	5	02-Dec-24	06-Dec-24	202290 ■ Re-Roof Around Steel Columns																													
201220	Steel Subframe Decking	3	09-Dec-24	11-Dec-24	201220 ■ Steel Subframe Decking																													
201260	Erect Bracing / Roof Steel	3	12-Dec-24	16-Dec-24	201260 ■ Erect Bracing / Roof Steel																													
202280	SOMD Inserts and Penetrations	4	17-Dec-24	20-Dec-24	202280 ■ SOMD Inserts and Penetrations																													
201300	Place 2" SOMD	4	23-Dec-24	30-Dec-24	201300 ■ Place 2" SOMD																													
201340	Install Cementitious Fireproofing Under PH	5	31-Dec-24	07-Jan-25	201340 ■ Install Cementitious Fireproofing Under PH																													
201540	Install Ceiling Joists	4	15-Jan-25	21-Jan-25	201540 ■ Install Ceiling Joists																													
201570	Install Metal Roof Deck	3	22-Jan-25	24-Jan-25	201570 ■ Install Metal Roof Deck																													
EXTERIOR					69	08-Jan-25	16-Apr-25																											
202380	Install Under PH Metal Framing	20	08-Jan-25	05-Feb-25	202380 ■ Install Under PH Metal Framing																													
202390	Install Under PH Duct Chase	10	08-Jan-25	22-Jan-25	202390 ■ Install Under PH Duct Chase																													
201320	Install Stud Wall Framing	6	27-Jan-25	03-Feb-25	201320 ■ Install Stud Wall Framing																													
201600	Install Insulation and PVC Roofing	15	04-Feb-25	25-Feb-25	201600 ■ Install Insulation and PVC Roofing																													
201610	Install Exterior Wall Sheathing	10	04-Feb-25	18-Feb-25	201610 ■ Install Exterior Wall Sheathing																													
201450	Install Door Frames	3	04-Feb-25	06-Feb-25	201450 ■ Install Door Frames																													
201390	Install Below Floor Rigid Insulation	3	06-Feb-25	10-Feb-25	201390 ■ Install Below Floor Rigid Insulation																													
201640	Install WAB	6	19-Feb-25	26-Feb-25	201640 ■ Install WAB																													
201680	Install Stairs and Ladder	10	26-Feb-25	11-Mar-25	201680 ■ Install Stairs and Ladder																													
201690	Install Doors & Hardware	2	26-Feb-25	27-Feb-25	201690 ■ Install Doors & Hardware																													
201670	Install Insulated Metal Panels	25	27-Feb-25	02-Apr-25	201670 ■ Install Insulated Metal Panels																													
202320	Install Louvers	10	27-Feb-25	12-Mar-25	202320 ■ Install Louvers																													
202370	Install Bird Screen Panels	10	03-Apr-25	16-Apr-25	202370 ■ Install Bird Screen Panels																													
INTERIOR					89	31-Dec-24	07-May-25																											

■ Remaining Level of Effort ■ Critical Remaining Work
■ Secondary Baseline ◆ Milestone
■ Actual Work
■ Remaining Work

8/1/24 UPDATE

TASK filters: Incomplete, Incomplete.

Activity ID	Activity Name	Rem Dur	Start	Finish	Milestone	Q3, 2024		Q4, 2024			Q1, 2025			Q2, 2025			Q3, 2025			Q4, 2025			Q1, 2026			Q2, 2026			Q3, 2026									
						Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec				
203310	Install Louvers	10	18-Feb-25	03-Mar-25	5								203310	Install Louvers																								
203270	Install Stairs and Ladder	10	04-Mar-25	17-Mar-25	5								203270	Install Stairs and Ladder																								
203280	Install Doors & Hardware	2	04-Mar-25	05-Mar-25	5								203280	Install Doors & Hardware																								
203450	Install Bird Screen Panels	10	25-Mar-25	07-Apr-25	5								203450	Install Bird Screen Panels																								
INTERIOR		83	08-Jan-25	06-May-25	5																																	
203130	Install 8" Concrete HK Pad	5	08-Jan-25	14-Jan-25	4								203130	Install 8" Concrete HK Pad																								
203180	Install AHU	5	15-Jan-25	22-Jan-25	4								203180	Install AHU																								
203190	Crane Support (160T)	5	15-Jan-25	22-Jan-25	5								203190	Crane Support (160T)																								
203200	Install Feed Breaker	1	23-Jan-25	23-Jan-25	5								203200	Install Feed Breaker																								
203210	Finish Piping to AHU	40	23-Jan-25	20-Mar-25	5								203210	Finish Piping to AHU																								
203290	Install Cementitious Fireproofing Inside PH	5	25-Feb-25	03-Mar-25	5								203290	Install Cementitious Fireproofing Inside PH																								
203320	Install Wall Insulation	3	04-Mar-25	06-Mar-25	7								203320	Install Wall Insulation																								
203330	Install Duct Work from AHU to Walls	10	04-Mar-25	17-Mar-25	5								203330	Install Duct Work from AHU to Walls																								
203340	AHU-2 Power Connections	8	04-Mar-25	13-Mar-25	5								203340	AHU-2 Power Connections																								
203350	MEP / Controls Rough In	10	07-Mar-25	20-Mar-25	7								203350	MEP / Controls Rough In																								
203360	Interior PH GWB / Mud / Tape	6	07-Mar-25	14-Mar-25	5								203360	Interior PH GWB / Mud / Tape																								
203370	Elec Feeder	10	14-Mar-25	27-Mar-25	5								203370	Elec Feeder																								
203380	Install Fire Rated Plywood	1	17-Mar-25	17-Mar-25	5								203380	Install Fire Rated Plywood																								
203390	Install Electrical Panels	4	18-Mar-25	21-Mar-25	5								203390	Install Electrical Panels																								
203400	Prime and Paint	5	18-Mar-25	24-Mar-25	5								203400	Prime and Paint																								
203410	DDC Wire Pulls and Terminations	10	21-Mar-25	03-Apr-25	7								203410	DDC Wire Pulls and Terminations																								
203420	Wire Pull and Terminations	4	24-Mar-25	27-Mar-25	5								203420	Wire Pull and Terminations																								
203430	Install Traveling Chain Hoist	4	25-Mar-25	28-Mar-25	5								203430	Install Traveling Chain Hoist																								
203440	Install Panels/Xfmr	10	28-Mar-25	10-Apr-25	5								203440	Install Panels/Xfmr																								
203460	DDC Point to Point & Testing	5	04-Apr-25	10-Apr-25	7								203460	DDC Point to Point & Testing																								
203470	AHU-2 Power Connections	8	11-Apr-25	22-Apr-25	5								203470	AHU-2 Power Connections																								
203480	Install Pwr/Lighting/FA	10	23-Apr-25	06-May-25	5								203480	Install Pwr/Lighting/FA																								
DOGHOUSE CONSTRUCTION		67	25-Feb-25	29-May-25	4																																	
205200	Demo Existing Roof for Structural Supports	5	25-Feb-25	03-Mar-25	4								205200	Demo Existing Roof for Structural Supports																								
205210	Install Temp Roof	10	04-Mar-25	17-Mar-25	4								205210	Install Temp Roof																								
205220	Demo Existing Structural Steel	5	18-Mar-25	24-Mar-25	4								205220	Demo Existing Structural Steel																								
205230	Install Stud Wall Framing	6	25-Mar-25	01-Apr-25	4								205230	Install Stud Wall Framing																								
205240	Install Insulation and Roof Assembly	15	02-Apr-25	22-Apr-25	7								205240	Install Insulation and Roof Assembly																								
205250	Install Exterior Wall Sheathing	10	02-Apr-25	15-Apr-25	4								205250	Install Exterior Wall Sheathing																								
205260	Install WAB	6	16-Apr-25	23-Apr-25	4								205260	Install WAB																								
205270	Install Insulated Metal Panels	25	24-Apr-25	29-May-25	4								205270	Install Insulated Metal Panels																								
START-UP / CXING		307	07-May-25	28-Jul-26	3																																	
202010	AHU 4 Soft Start-up	5	07-May-25	13-May-25	5									202010	AHU 4 Soft Start-up																							
202020	AHU 2 Soft Start-up	5	08-May-25	14-May-25	5									202020	AHU 2 Soft Start-up																							
202050	Pump Start-Up	2	12-Sep-25	15-Sep-25	5																																	
202220	Temp Cooling Installation	10	03-Nov-25	14-Nov-25	2																																	
202200	Chilled Water Cut-Over	10	17-Nov-25	02-Dec-25	2																																	
202080	Pump / AHU Activation and CXing	1	03-Dec-25	03-Dec-25	7																																	
202100	Finish Duct Tie-Ins	10	04-Dec-25	17-Dec-25	1																																	
202110	Finish Duct Tie-Ins	10	04-Dec-25	17-Dec-25	1																																	
202120	Heating Water Cut-Over	10	07-Jul-26	20-Jul-26	3																																	
411040	Pump / AHU Activation and CXing	6	21-Jul-26	28-Jul-26	3																																	
PACKAGE 3B - CONCOURSES B AIRLINE AREAS		305	22-Apr-24 A	17-Oct-25	4																																	

- Remaining Level of Effort
- Secondary Baseline
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

8/1/24 UPDATE

TASK filters: Incomplete, Incomplete.

Activity ID	Activity Name	Rem Dur	Start	Finish	Schedule																											
					Q3, 2024			Q4, 2024				Q1, 2025			Q2, 2025			Q3, 2025			Q4, 2025			Q1, 2026			Q2, 2026			Q3, 2026		
					Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep		
300000	Notice to Proceed Package 3B - CCB	24	08-Jul-24 A	24-Aug-24	Notice to Proceed Package 3B - CCB																											
PK3 CCB - SECTOR 32					33	30-Aug-24	16-Oct-24																									
300120	Demo Wall / Door B3063R	5	30-Aug-24	06-Sep-24	0120 Demo Wall / Door B3063R																											
300130	GWB / Mud / Tape	6	09-Sep-24	16-Sep-24	300130 300130 GWB / Mud / Tape																											
300140	Paint Walls	4	11-Oct-24	16-Oct-24	300140 300140 Paint Walls																											
PK3 CCB - SELECTIVE DEMO					18	04-Nov-24	27-Nov-24																									
301000	Demo Sector 35 Chainlink Fence / Cladding and Ceilings	3	04-Nov-24	06-Nov-24	301000 301000 Demo Sector 35 Chainlink Fence / Cladding and Ceilings																											
301010	Modify Sprinkler System	15	04-Nov-24	22-Nov-24	301010 301010 Modify Sprinkler System																											
301040	Elect. / Mech. Demo	10	07-Nov-24	20-Nov-24	301040 301040 Elect. / Mech. Demo																											
301510	Demo Sector 34 Interior Walls and Ceilings	10	07-Nov-24	20-Nov-24	301510 301510 Demo Sector 34 Interior Walls and Ceilings																											
300090	Structural Demo	5	21-Nov-24	27-Nov-24	300090 300090 Structural Demo																											
300100	Slab Demo for Underground Plumbing	4	21-Nov-24	26-Nov-24	300100 300100 Slab Demo for Underground Plumbing																											
PK3 CCB - CIVIL IMPROVEMENTS					76	07-Nov-24	03-Mar-25																									
300060	Sawcut and Remove Sector 35 Asphalt and Concrete	4	07-Nov-24	12-Nov-24	300060 300060 Sawcut and Remove Sector 35 Asphalt and Concrete																											
300070	Sawcut and Remove Sector 34 Asphalt and Concrete (West)	6	13-Nov-24	20-Nov-24	300070 300070 Sawcut and Remove Sector 34 Asphalt and Concrete (West)																											
301570	F / R / P Sector 35 Civil Concrete	5	15-Nov-24	21-Nov-24	301570 301570 F / R / P Sector 35 Civil Concrete																											
300080	Sawcut and Remove Sector 33/34 Asphalt and Concrete (East)	8	27-Nov-24	10-Dec-24	300080 300080 Sawcut and Remove Sector 33/34 Asphalt and Concrete (East)																											
301030	Underground Utility Relocation*	15	11-Dec-24	03-Jan-25	301030 301030 Underground Utility Relocation*																											
301740	F / R / P Sector 33 / 34 Civil Concrete	10	05-Feb-25	19-Feb-25	301740 301740 F / R / P Sector 33 / 34 Civil Concrete																											
301750	Install / Paint Bollards	8	20-Feb-25	03-Mar-25	301750 301750 Install / Paint Bollards																											
PK3 CCB - STRUCTURAL					54	13-Nov-24	04-Feb-25																									
300110	F / R / P Sector 35 Ramp and Sector 34 In-Fill Slab	10	13-Nov-24	26-Nov-24	300110 300110 F / R / P Sector 35 Ramp and Sector 34 In-Fill Slab																											
301690	Rough-In Underground Plumbing Sector 35	2	13-Nov-24	14-Nov-24	301690 301690 Rough-In Underground Plumbing Sector 35																											
301050	Rough-In Underground Plumbing Sector 34	5	27-Nov-24	05-Dec-24	301050 301050 Rough-In Underground Plumbing Sector 34																											
301060	F / R / P CCB Exterior Concrete (West)	10	06-Dec-24	19-Dec-24	301060 301060 F / R / P CCB Exterior Concrete (West)																											
301520	F / R / P CCB Interior Concrete	5	20-Dec-24	30-Dec-24	301520 301520 F / R / P CCB Interior Concrete																											
301530	F / R / P CCB Exterior Concrete (East)	10	06-Jan-25	17-Jan-25	301530 301530 F / R / P CCB Exterior Concrete (East)																											
301640	Dowel / Insulate for Exterior Wall Curb	4	21-Jan-25	24-Jan-25	301640 301640 Dowel / Insulate for Exterior Wall Curb																											
301650	F / R / P Exterior Wall Curbs	5	27-Jan-25	31-Jan-25	301650 301650 F / R / P Exterior Wall Curbs																											
301540	Install Foundation Drains	2	03-Feb-25	04-Feb-25	301540 301540 Install Foundation Drains																											
PK3 CCB - UNITED AIRLINES OPERATIONAL SPACE					225	22-Nov-24	17-Oct-25																									
EXTERIOR					75	22-Nov-24	17-Mar-25																									
301550	Construct CMU Wall at B3219S	15	22-Nov-24	16-Dec-24	301550 301550 Construct CMU Wall at B3219S																											
301630	Install B3219S Caged Storage	10	17-Dec-24	02-Jan-25	301630 301630 Install B3219S Caged Storage																											
301100	Frame / Sheath New Exterior Walls (West)	8	23-Dec-24	06-Jan-25	301100 301100 Frame / Sheath New Exterior Walls (West)																											
301560	Frame / Sheath Sector 35 Exterior Wall	2	23-Dec-24	26-Dec-24	301560 301560 Frame / Sheath Sector 35 Exterior Wall																											
301610	Install B3213R Door Frame	1	23-Dec-24	23-Dec-24	301610 301610 Install B3213R Door Frame																											
301120	Install Westside Door Frames	5	23-Dec-24	31-Dec-24	301120 301120 Install Westside Door Frames																											
301580	Install WB on Exterior Wall Sector 35	3	27-Dec-24	31-Dec-24	301580 301580 Install WB on Exterior Wall Sector 35																											
301590	F / R / P Sector 35 Exterior Wall Curb	6	02-Jan-25	09-Jan-25	301590 301590 F / R / P Sector 35 Exterior Wall Curb																											
301620	Install Window W-B3215R-1	2	02-Jan-25	03-Jan-25	301620 301620 Install Window W-B3215R-1																											
301110	Exterior Wall MEP Rough	10	07-Jan-25	21-Jan-25	301110 301110 Exterior Wall MEP Rough																											
301140	Install WB on Exterior Wall (West)	3	07-Jan-25	09-Jan-25	301140 301140 Install WB on Exterior Wall (West)																											
301190	Install Window Flashings	5	10-Jan-25	16-Jan-25	301190 301190 Install Window Flashings																											
301600	Install SS Flashing	2	10-Jan-25	13-Jan-25	301600 301600 Install SS Flashing																											
301200	Install Window Frames	10	17-Jan-25	31-Jan-25	301200 301200 Install Window Frames																											
301660	Frame / Sheath New Exterior Walls (East)	7	21-Jan-25	29-Jan-25	301660 301660 Frame / Sheath New Exterior Walls (East)																											
301680	Install Eastside Door Frames	5	21-Jan-25	27-Jan-25	301680 301680 Install Eastside Door Frames																											

█ Remaining Level of Effort █ Critical Remaining Work
█ Secondary Baseline ◆ Milestone
█ Actual Work
█ Remaining Work

8/1/24 UPDATE

TASK filters: Incomplete, Incomplete.

Activity ID	Activity Name	Rem Dur	Start	Finish	Q3, 2024			Q4, 2024			Q1, 2025			Q2, 2025			Q3, 2025			Q4, 2025			Q1, 2026			Q2, 2026			Q3, 2026						
					Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep					
300030	Temp AHU-B / Heat Pump Procurement	25	22-Apr-24	05-Sep-24	Temp AHU-B / Heat Pump Procurement																														
300150	Prepare / Submit Temp AHU Structural Submittals	20	07-Aug-24	04-Sep-24	Prepare / Submit Temp AHU Structural Submittals																														
300160	Review / Approve Temp AHU Structural Submittals	20	05-Sep-24	02-Oct-24	Review / Approve Temp AHU Structural Submittals																														
300170	Temp AHU Structural Material Procurement	20	03-Oct-24	30-Oct-24	Temp AHU Structural Material Procurement																														
300040	Temp AHU Construction	80	31-Oct-24	28-Feb-25	Temp AHU Construction																														
300050	Activation / CXing	20	03-Mar-25	28-Mar-25	Activation / CXing																														
PK3 CCB - CONCOURSE LEVEL					40	14-Aug-25	09-Oct-25																												
301020	UAL CCB Holdroom Construction (Casework)	40	14-Aug-25	09-Oct-25	UAL CCB Holdroom Construction (Casework)																														
PACKAGE 3A - CONCOURSE A AIRLINE AREAS					86	03-Oct-25	10-Feb-26																												
350000	Notice to Proceed Package 3A - CCA	5	03-Oct-25	08-Oct-25	Notice to Proceed Package 3A - CCA																														
370000	Activation / CXing	20	13-Jan-26	10-Feb-26	Activation / CXing																														
SECTOR 20					56	20-Oct-25	12-Jan-26																												
361000	Demo Mill Work / Doors / GWB	8	20-Oct-25	29-Oct-25	Demo Mill Work / Doors / GWB																														
361010	Demo Flooring / ACT	6	30-Oct-25	06-Nov-25	Demo Flooring / ACT																														
361100	Rough-In Elect.	4	07-Nov-25	12-Nov-25	Rough-In Elect.																														
361140	Demo Comms	10	07-Nov-25	20-Nov-25	Demo Comms																														
361020	Patch and Repair Remaining Walls	8	13-Nov-25	24-Nov-25	Patch and Repair Remaining Walls																														
361030	Install Doors and Hardware A3326-1B / A3330-1B	3	20-Nov-25	24-Nov-25	Install Doors and Hardware A3326-1B / A3330-1B																														
361040	Prime / Base Coat Walls	5	25-Nov-25	03-Dec-25	Prime / Base Coat Walls																														
361050	Install CPT-1 / Rubber Base	7	25-Nov-25	05-Dec-25	Install CPT-1 / Rubber Base																														
361060	Install ACT-1 Grid	5	04-Dec-25	10-Dec-25	Install ACT-1 Grid																														
361110	Install Light Fixtures	3	11-Dec-25	15-Dec-25	Install Light Fixtures																														
361120	Ceiling Inspection	1	16-Dec-25	16-Dec-25	Ceiling Inspection																														
361130	Drop Ceiling Tiles	1	17-Dec-25	17-Dec-25	Drop Ceiling Tiles																														
361070	Polish Concrete Floors	5	18-Dec-25	26-Dec-25	Polish Concrete Floors																														
361090	Install Lockers	5	29-Dec-25	05-Jan-26	Install Lockers																														
361080	Final Paint	5	06-Jan-26	12-Jan-26	Final Paint																														
SECTOR 24					36	30-Oct-25	22-Dec-25																												
371000	Demo Mill Work	5	30-Oct-25	05-Nov-25	Demo Mill Work																														
371010	Patch and Repair Remaining Walls	8	25-Nov-25	08-Dec-25	Patch and Repair Remaining Walls																														
371020	Prime / Base Coat Walls	5	09-Dec-25	15-Dec-25	Prime / Base Coat Walls																														
371030	Final Paint	5	16-Dec-25	22-Dec-25	Final Paint																														
SECTOR 28					20	06-Nov-25	05-Dec-25																												
381000	Demo Mill Work / Gal. Wainscoting / Toilets / Coat Racks	10	06-Nov-25	19-Nov-25	Demo Mill Work / Gal. Wainscoting / Toilets / Coat Racks																														
381010	Prime / Base Coat Walls	5	20-Nov-25	26-Nov-25	Prime / Base Coat Walls																														
381020	Final Paint	5	01-Dec-25	05-Dec-25	Final Paint																														
UA FIBER DEMO*					33	09-Oct-25	24-Nov-25																												
391000	Demo Fiber Equipment MDF-1 (MT-5621A-T)	1	09-Oct-25	09-Oct-25	Demo Fiber Equipment MDF-1 (MT-5621A-T)																														
391010	Demo Fiber Equipment MDF-2 (A3520-B)	1	10-Oct-25	10-Oct-25	Demo Fiber Equipment MDF-2 (A3520-B)																														
391020	Demo Fiber Equipment IDF-A (A3426B-B)	1	13-Oct-25	13-Oct-25	Demo Fiber Equipment IDF-A (A3426B-B)																														
391030	Demo Fiber Equipment IDF-A (A3397C-B)	1	14-Oct-25	14-Oct-25	Demo Fiber Equipment IDF-A (A3397C-B)																														
391040	Demo Fiber Equipment IDF-A (A3318A-B)	1	15-Oct-25	15-Oct-25	Demo Fiber Equipment IDF-A (A3318A-B)																														
391050	Demo Fiber Equipment IDF-UA Club Lounge	1	16-Oct-25	16-Oct-25	Demo Fiber Equipment IDF-UA Club Lounge																														
391060	Remove Fiber from Conduit MDF-1 to MDF-2	2	17-Oct-25	20-Oct-25	Remove Fiber from Conduit MDF-1 to MDF-2																														
391070	Demo Conduit from MDF-1 to MDF-2	15	21-Oct-25	10-Nov-25	Demo Conduit from MDF-1 to MDF-2																														
391080	Remove Fiber from Conduit IDF-UA Club Lounge to MDF-2	2	21-Oct-25	22-Oct-25	Remove Fiber from Conduit IDF-UA Club Lounge to MDF-2																														
391090	Demo Conduit from IDF-UA Club Lounge to MDF-2	5	23-Oct-25	29-Oct-25	Demo Conduit from IDF-UA Club Lounge to MDF-2																														
391100	Patch / Paint Walls	10	11-Nov-25	24-Nov-25	Patch / Paint Walls																														

█ Remaining Level of Effort █ Critical Remaining Work
█ Secondary Baseline ◆ Milestone
█ Actual Work
█ Remaining Work

8/1/24 UPDATE

TASK filters: Incomplete, Incomplete.

Activity ID	Activity Name	Rem Dur	Start	Finish	Schedule																													
					Q3, 2024			Q4, 2024				Q1, 2025			Q2, 2025			Q3, 2025			Q4, 2025			Q1, 2026			Q2, 2026			Q3, 2026				
					Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep				
PACKAGE 4 - ZONE 4 TICKETING					286	08-Jul-24 A	22-Sep-25																											
400000	Notice to Proceed Package 4 - Zone 4 Ticketing	26	08-Jul-24 A	26-Aug-24	Notice to Proceed Package 4 - Zone 4 Ticketing																													
PHASE 1					133	03-Sep-24	17-Mar-25																											
401000	Set Up Temp Barriers / Hudson News Relocate Material	4	03-Sep-24	06-Sep-24	401000 ■ Set Up Temp Barriers / Hudson News Relocate Material																													
401010	Install Temp Power & Lighting	2	09-Sep-24	10-Sep-24	401010 ■ Install Temp Power & Lighting																													
401030	Demo Flooring	3	09-Sep-24	11-Sep-24	401030 ■ Demo Flooring																													
401040	Demo Walls / Storefront / Ceiling	5	12-Sep-24	18-Sep-24	401040 ■ Demo Walls / Storefront / Ceiling																													
401060	Modify Sprinkler System	10	19-Sep-24	02-Oct-24	401060 ■ Modify Sprinkler System																													
401070	Elect. / Mech. Demo	5	19-Sep-24	25-Sep-24	401070 ■ Elect. / Mech. Demo																													
401110	Sprinkler Rough	5	03-Oct-24	09-Oct-24	401110 ■ Sprinkler Rough																													
401130	Frame Interior Walls / Soffits	7	29-Oct-24	06-Nov-24	401130 ■ Frame Interior Walls / Soffits																													
401140	Elect. Wall / Ceiling Rough-In	10	07-Nov-24	20-Nov-24	401140 ■ Elect. Wall / Ceiling Rough-In																													
401150	Plumbing Wall / Ceiling Rough	5	07-Nov-24	13-Nov-24	401150 ■ Plumbing Wall / Ceiling Rough																													
401090	Install Ductwork	5	07-Nov-24	13-Nov-24	401090 ■ Install Ductwork																													
401120	HVAC Piping / Tie-Ins	5	14-Nov-24	20-Nov-24	401120 ■ HVAC Piping / Tie-Ins																													
401160	Install Interior Door Frames	5	14-Nov-24	20-Nov-24	401160 ■ Install Interior Door Frames																													
401180	GWB / Mud / Tape Interiors	10	21-Nov-24	06-Dec-24	401180 ■ GWB / Mud / Tape Interiors																													
401190	FA Rough	7	21-Nov-24	03-Dec-24	401190 ■ FA Rough																													
401200	Wire Pulls and Terminations	10	21-Nov-24	06-Dec-24	401200 ■ Wire Pulls and Terminations																													
401210	Controls Rough	7	04-Dec-24	12-Dec-24	401210 ■ Controls Rough																													
401220	Prime and Base Coat Walls	5	09-Dec-24	13-Dec-24	401220 ■ Prime and Base Coat Walls																													
401450	Install SOS-1 Solid Surface Panels	10	16-Dec-24	31-Dec-24	401450 ■ Install SOS-1 Solid Surface Panels																													
401230	Install Ceiling Grid	5	02-Jan-25	08-Jan-25	401230 ■ Install Ceiling Grid																													
401240	Install Lighting / OSs	5	09-Jan-25	15-Jan-25	401240 ■ Install Lighting / OSs																													
401250	Install Sprinkler Drops	5	09-Jan-25	15-Jan-25	401250 ■ Install Sprinkler Drops																													
401260	Install FA Devices	5	09-Jan-25	15-Jan-25	401260 ■ Install FA Devices																													
401270	Install GRDs	5	09-Jan-25	15-Jan-25	401270 ■ Install GRDs																													
401280	Above Ceiling Inspection	1	16-Jan-25	16-Jan-25	401280 ■ Above Ceiling Inspection																													
401290	Drop Ceiling Tiles	5	17-Jan-25	24-Jan-25	401290 ■ Drop Ceiling Tiles																													
401300	Pipe Insulation and Labels	5	17-Jan-25	24-Jan-25	401300 ■ Pipe Insulation and Labels																													
401310	Install Casework	5	27-Jan-25	31-Jan-25	401310 ■ Install Casework																													
401320	Hang Doors / Hardware	5	03-Feb-25	07-Feb-25	401320 ■ Hang Doors / Hardware																													
401330	Install Counter Tops	3	03-Feb-25	05-Feb-25	401330 ■ Install Counter Tops																													
401340	Install RF-1 / RUB-1 / Rubber Base	5	03-Feb-25	07-Feb-25	401340 ■ Install RF-1 / RUB-1 / Rubber Base																													
401350	Install Plumbing Fixtures	3	06-Feb-25	10-Feb-25	401350 ■ Install Plumbing Fixtures																													
401370	Final Paint	5	10-Feb-25	14-Feb-25	401370 ■ Final Paint																													
401360	Re-Key Doors	1	10-Feb-25	10-Feb-25	401360 ■ Re-Key Doors																													
410000	Activation / CXing	20	18-Feb-25	17-Mar-25	410000 ■ Activation / CXing																													
PHASE 2					131	18-Mar-25	22-Sep-25																											
401015	Modify Temp Barriers	2	18-Mar-25	19-Mar-25	401015 ■ Modify Temp Barriers																													
401440	Tenant Move Period	10	20-Mar-25	02-Apr-25	401440 ■ Tenant Move Period																													
401380	Demo Walls and Flooring	5	03-Apr-25	09-Apr-25	401380 ■ Demo Walls and Flooring																													
401050	Selective Demo BHS	5	10-Apr-25	16-Apr-25	401050 ■ Selective Demo BHS																													
401020	Demo Mill Work	5	10-Apr-25	16-Apr-25	401020 ■ Demo Mill Work																													
401390	Modify Sprinkler System	5	10-Apr-25	16-Apr-25	401390 ■ Modify Sprinkler System																													
401080	Modify BHS Decline	5	17-Apr-25	23-Apr-25	401080 ■ Modify BHS Decline																													
410610	Elect. / Mech. Demo	5	17-Apr-25	23-Apr-25	410610 ■ Elect. / Mech. Demo																													
401400	Modify Conveyor Ramp Hole Structure	5	17-Apr-25	23-Apr-25	401400 ■ Modify Conveyor Ramp Hole Structure																													

■ Remaining Level of Effort ■ Critical Remaining Work
■ Secondary Baseline ◆ Milestone
■ Actual Work
■ Remaining Work

8/1/24 UPDATE

TASK filters: Incomplete, Incomplete.

Activity ID	Activity Name	Rem Dur	Start	Finish	Schedule																													
					Q3, 2024			Q4, 2024			Q1, 2025			Q2, 2025			Q3, 2025			Q4, 2025			Q1, 2026			Q2, 2026			Q3, 2026					
					Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep				
PACKAGE 1 CLOSEOUT					89	27-Jan-25	02-Jun-25																											
SUBSTANTIAL COMPLETION					63	27-Jan-25	24-Apr-25																											
CO1010	Submit Draft O & M Documents	1	27-Jan-25	27-Jan-25							CO1010 Submit Draft O & M Documents																							
CO1020	Submitted Draft Warranties	1	27-Jan-25	27-Jan-25							CO1020 Submitted Draft Warranties																							
CO1030	Perform Closeout Cleaning of Project Site	1	27-Jan-25	27-Jan-25							CO1030 Perform Closeout Cleaning of Project Site																							
CO1040	Complete Training of Port Personnel	1	28-Jan-25	28-Jan-25							CO1040 Complete Training of Port Personnel																							
CO1090	Complete Commissioning Activities	1	29-Jan-25	29-Jan-25							CO1090 Complete Commissioning Activities																							
CO1190	Certificate of Occupancy	1	30-Jan-25	30-Jan-25							CO1190 Certificate of Occupancy																							
CO1000	Request Punchlist Inspection	1	09-Apr-25	09-Apr-25							CO1000 Request Punchlist Inspection																							
CO1035	Create Punchlist	10	10-Apr-25	23-Apr-25							CO1035 Create Punchlist																							
CO1055	Package 1 Substantial Completion	1	24-Apr-25	24-Apr-25*							CO1055 Package 1 Substantial Completion																							
PHYSICAL COMPLETION					85	28-Jan-25	28-May-25																											
CO1045	Review Draft O & M / Warranties	20	28-Jan-25	25-Feb-25							CO1045 Review Draft O & M / Warranties																							
CO1080	Maintenance Period Concluded	1	30-Jan-25	30-Jan-25							CO1080 Maintenance Period Concluded																							
CO1050	O&M Documentation Accepted	1	26-Feb-25	26-Feb-25							CO1050 O&M Documentation Accepted																							
CO1060	Project As-Built Accepted	1	27-Feb-25	27-Feb-25							CO1060 Project As-Built Accepted																							
CO1120	Submitted Construction Waste Management	1	27-Feb-25	27-Feb-25							CO1120 Submitted Construction Waste Management																							
CO1070	Submitted Final Warranties / Special Warranties / Bonds	1	27-Feb-25	27-Feb-25							CO1070 Submitted Final Warranties / Special Warranties / Bonds																							
CO1005	Correct Punchlist Items	20	24-Apr-25	21-May-25							CO1005 Correct Punchlist Items																							
CO1100	Complete Punchlist Inspection	1	22-May-25	22-May-25							CO1100 Complete Punchlist Inspection																							
CO1110	Punchlist Backcheck Accepted	1	23-May-25	23-May-25							CO1110 Punchlist Backcheck Accepted																							
CO1130	Perform Final Cleaning of Project Site	1	27-May-25	27-May-25							CO1130 Perform Final Cleaning of Project Site																							
CO1140	Demobilization Complete	1	28-May-25	28-May-25							CO1140 Demobilization Complete																							
ADMIN. REQUIREMENTS					66	28-Feb-25	02-Jun-25																											
CO1150	All Regulated Materials Project Record	1	28-Feb-25	28-Feb-25							CO1150 All Regulated Materials Project Record																							
CO1160	All Temp Locks, Keys Returned	1	29-May-25	29-May-25							CO1160 All Temp Locks, Keys Returned																							
CO1170	Reconciliation of Change Orders	1	29-May-25	29-May-25							CO1170 Reconciliation of Change Orders																							
CO1180	All IDs Returned	1	30-May-25	30-May-25							CO1180 All IDs Returned																							
CO1200	Open Cost Items Resolved	1	30-May-25	30-May-25							CO1200 Open Cost Items Resolved																							
CO1210	Final Progress Payments Requested	1	02-Jun-25	02-Jun-25							CO1210 Final Progress Payments Requested																							
PACKAGE 2 CLOSEOUT					38	29-Jul-26	21-Sep-26																											
SUBSTANTIAL COMPLETION					11	29-Jul-26	12-Aug-26																											
CO2000	Request Punchlist Inspection	1	29-Jul-26	29-Jul-26																						CO2000 Request Punchlist Inspection								
CO2010	Submit Draft O & M Documents	1	30-Jul-26	30-Jul-26																						CO2010 Submit Draft O & M Documents								
CO2020	Submitted Draft Warranties	1	30-Jul-26	30-Jul-26																						CO2020 Submitted Draft Warranties								
CO2030	Perform Closeout Cleaning of Project Site	1	30-Jul-26	30-Jul-26																						CO2030 Perform Closeout Cleaning of Project Site								
CO2035	Create Punchlist	10	30-Jul-26	12-Aug-26																						CO2035 Create Punchlist								
CO2040	Complete Training of Port Personnel	1	31-Jul-26	31-Jul-26																						CO2040 Complete Training of Port Personnel								
CO2050	Complete Commissioning Activities	1	03-Aug-26	03-Aug-26																						CO2050 Complete Commissioning Activities								
CO2070	Certificate of Occupancy	1	04-Aug-26	04-Aug-26																						CO2070 Certificate of Occupancy								
CO2220	Project Substantial Completion	1	05-Aug-26	05-Aug-26*																						CO2220 Project Substantial Completion								
PHYSICAL COMPLETION					33	31-Jul-26	16-Sep-26																											
CO2045	Review Draft O & M / Warranties	20	31-Jul-26	27-Aug-26																									CO2045 Review Draft O & M / Warranties					
CO2110	Maintenance Period Concluded	1	04-Aug-26	04-Aug-26																									CO2110 Maintenance Period Concluded					
CO2005	Correct Punchlist Items	20	13-Aug-26	10-Sep-26																									CO2005 Correct Punchlist Items					
CO2080	O&M Documentation Accepted	1	28-Aug-26	28-Aug-26																									CO2080 O&M Documentation Accepted					
CO2090	Project As-Built Accepted	1	31-Aug-26	31-Aug-26																									CO2090 Project As-Built Accepted					
CO2130	Submitted Construction Waste Management	1	31-Aug-26	31-Aug-26																									CO2130 Submitted Construction Waste Management					

Remaining Level of Effort
 Critical Remaining Work
 Secondary Baseline
 ◆ Milestone
 Actual Work
 Remaining Work

8/1/24 UPDATE

TASK filters: Incomplete, Incomplete.

